## **Emcure**

Date: 06.06.2024

To,

Additional Principal Chief Conservator of Forests,

Ministry of Environment, Forest & Climate Change,

Regional Office (West Central Zone)

Ground Floor, East Wing

"New Secretary Building"

Civil lines, Nagpur- 440 001

Subject: Half Yearly Environment Clearance Compliance Report for the Period of DECEMBER-2023 TO MAY-2024.

Ref: Environment clearance Letter No. - SEAC-2511/CR-741/TC2 Dated: 12<sup>th</sup> May 2014

Dear Sir,

With reference to subject matter as mentioned above, please find the attached half yearly post environment clearance compliance report along with Half Yearly monitoring reports for the period of **December-2023 to May-2024.** 

Kindly acknowledge the receipt

Thanking you

Yours faithfully,

For Emcure Pharmaceuticals Ltd.

Authorized Signatory

Enc: A/a

CC: 1. The Member Secretary, MPCB, Mumbai.

2. The Regional officer MPCB Wakdewadi Shivajinagar, Pune.

#### **Emcure Pharmaceuticals Limited**

Plot No.-12/1 & 2, F-II Block, M I.D.C., Pimpri, Pune – 411018, Maharashtra Phone Nos.: + 91 20 – 30613000/27130832 Telefax No.: 02117 – 235743 Registered Office: Plot No. P-1 & P-2, IT-BT Park, Phase-II, M.I.D.C., Hinjawadi, Pune-411057, Maharashtra, India



# Half Yearly Post Environment Clearance Compliance Report.

For

# EMCURE PHARMACEUTICALS LIMITED PLOT NO-12/1 & 2, F-II BLOCK, MIDC PIMPRI, PUNE-411018

FOR THE PERIOD OF DECEMBER
2023 TO MAY 2024



# EMCURE PHARMACEUTICALS LIMITED, PLOT NO 12/1 & 2, F – II BLOCK, MIDC PUIMPRI, PUNE.

#### COMPLIANCE OF ENVIRONMENTAL CLEARANCE TERMS AND CONDITIONS.

Sr. No	Terms and Conditions	Compliance status	
i)	No additional land shall be used / acquired for any activity of the project without obtaining proper permission.	We will not use/ acquire additional land.	
ii)	For controlling fugitive natural dust, regular sprinkling of water and wind shields at appropriate distances in vulnerable areas of the plant shall be ensured.	Yes	
iii)	PP has to abide by the conditions stipulated by SEAC & SEIAA.	Yes	
iv)	Regular monitoring of the air quality, including SPM & SO2 levels both in work zone and ambient air shall be carried out in and around the power plant and record shall be maintained. The location of monitoring stations and frequency of monitoring shall be decided in consultation with Maharashtra Pollution Control Board and submit report accordingly to MPCB.	Environmental monitoring done on quarterly basis including, ambient air, stacks, process stack, ambient noise. Last done on 14.03.2024 Monitoring report is attached in <b>Annexure I.</b>	
v)	Necessary arrangement shall be made to adequate safety and ventilation arrangement in furnace area.	Not Applicable	
vi)	Proper housekeeping program's shall be implemented	Yes	
vii)	In the event of the failure of any pollution control system adopted by the unit, the unit shall be immediately put out of operation and shall not be restarted until the desired efficiency has been achieve.	Yes	
viii)	A stack of adequate height based on DG set capacity shall be provided for control and dispersion of pollutant from DG set.	Yes	
ix)	A detailed scheme for rainwater harvesting shall be prepared and implemented to recharge ground water.	Yes	
x)	Arrangement shall be made that effluent and storm water does not get mixed.	Yes, we made separate line for storm water and Effluent.	
xi)	Periodic monitoring of ground water shall be undertaken and results analyzed to ascertain any change in the quality of water. Results shall be regularly submitted to the Maharashtra pollution control board.	We are not having bore well	

## **Emcure**

#### PIMPRI-PUNE.

Sr. No	Terms and Conditions	Compliance status
xii)	Leg of Noise level shall be maintained as per standards. For people working in the high noise area, requisite personal protective equipment like earplugs etc. shall be provided.	PPEs like Ear plug, Ear Muff provided.
xiii)	The overall noise levels in and around the plant are shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures, etc. On all sources of noise generation. The ambient noise levels shall confirm to the standards prescribed under Environment (Protection) Act, 1986 Rules, 1989.	Yes, Noise Level Monitoring done, last monitoring done on 14.03.2024, monitoring reports attached in <b>Annexure II</b> .
xiv)	Green belt shall be developed and maintained around the plant periphery. Green belt development shall be carried out considering CPCB guidelines including selection of plant species and in consultation with the local DFO / Agriculture dept.	Green Belt area: 2752 sq. M. The list of Trees attached in <b>Annexure</b> III.
xv)	Adequate safety measures shall be provided to limit the risk zone within the plant boundary, in case of an accident. Leak detection devices shall also be installed at strategic places for early detection and warning.	Yes, we have provided Fire Alarm system, Sprinkler system and Fire hydrant system. Photographs attached in <b>Annexure IV</b> .
xvi)	Occupational health surveillance of the workers shall be done on a regular basis and record maintained as per Factories Act.	Pre-employment medical examination carried out at time of new employee joining and post-employment medical examination carried out on six monthly basis.
xvii)	The company shall make the arrangement for protection of possible fire hazards during manufacturing process in material handling.	We have provided Fire Alarm system, Fire extinguishers, Sprinkler system and Fire hydrant system. Proper earthing & bonding provided to equipment's. Provided self-contained breathing apparatus, breathing airline respirator, fire suit, emergency plan, antistatic wrist band, safety cans etc.

# Emcure PIMPRI-PUNE.

Sr. No	Terms and Conditions	Compliance status	
xviii)	The project authorities must strictly comply with the rules and regulations with regard to handling and disposal of hazardous waste in accordance with the hazardous waste (Management and Handling) Rules, 2003 (Amended). Authorization from MPCB shall be obtained for collection/treatment/storage/disposal of hazardous wastes.	We are having MPCB Consent No. RED/L.S.I (R58) No:-Format1.0/CC/UAN No. MPCBCONSENT-0000156815/CR/2306000127 dated 01.06.2023 valid up to 31.12.2026 Refer Annexure V.	
xix)	<ul> <li>The company shall undertake following Waste Minimization Measures:</li> <li>Metering of quantities of active ingredients to minimize waste.</li> <li>Reuse of by products from the process as raw material or as raw material substitutes in the other process.</li> <li>Minimizing Recoveries</li> <li>Use of automated material transfer system to minimize spillage.</li> </ul>	Yes	
xx)	Regular Mock drills for the onsite emergency management plan shall be carried out. Implementation of changes / improvements required, if any, in the on site management plan shall be ensured.	We have conducted the Mock dril on 25.03.2024 The mock dril report is attached in <b>Annexure VI</b> .	
xxi)	A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards.	The company appointed Two Officer for Environment, health and Safety department.	
xxii)	Transportation of ash will be through closed containers and all measures should be taken to prevent spilling of the ash.	Yes	
xxiii)	Separate silos will be provided for collecting and storing bottom ash and fly ash	Yes	
xxiv)	Separate fund shall be allocated for implementation of environmental protection measures/ EMP along with item wise break up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year wise expenditure should reported to the MPCB and this department	Environment management plan attached in <b>Annexure VII</b> .	

# Emcure PIMPRI-PUNE.

Sr. No	Terms and Conditions	Compliance status
xxv)	The project management shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the Marathi language of the local concerned within seven days of the issue of this letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the Maharashtra Pollution Control Board and may also be seen at website at <a href="http://cc.maharashtra.gov.in">http://cc.maharashtra.gov.in</a>	Advertise published on 2 <sup>nd</sup> June 2014 of Pudhari (Marathi paper) and DNA (English paper). Attached in <b>Annexure VIII.</b>
xxvi)	Project Management should submit half yearly compliance reports in respect of the stipulated prior environment clearance terms and conditions in hard copy and soft copies to the MPCB and this department, on 1st June and 1st December	Half yearly compliance report submitted on 08.12.2023.
xxvii)	A copy of Clearance letter shall be send by proponent to the concerned Municipal Corporation and the local NGO, if any, from whom suggestions / representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the company by the proponent.	Yes
xxviii)	The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitoring data on the website and shall update the same periodically. It shall simultaneously be send to the Regional Office of MoEF, the respective zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; SPM, RSPM, SO <sub>2</sub> , NOx (ambient levels as well as stack emissions) or critical sartorial parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain.	Yes
xxix)	Six monthly monitoring reports should be submitted to the regional office MoEF, Bhopal with copy to this department and MPCB.	Last report submitted on 08.12.2023 by email.
xxx)	A complete set of all the documents submitted to department should be forwarded to the local Authority and MPCB.	Yes
xxxi)	The Environmental Clearance is being issued without prejudice to the court case pending in the court of law and it does not mean that project proponent has not violated any environmental laws in the past and whatever decision of the Hon'ble court will be binding on the project proponent. Hence this clearance does not give immunity to the project proponent in the case filed against him.	Yes



## FOR THE PERIOD OF DECEMBER 2023 TO MAY 2024

#### Part – I

## **Data Sheet**

	Project type: River-	
1	Valley/Mining/Industry/Thermal/Nuclear/	Industry
	Other (specify).	
2	Name of the project	Emcure Pharmaceuticals Limited,
3	Clearance letter (s)/OM No. and date	SEAC-2511/CR-741/TC2 dated 12 <sup>th</sup> May 2014
4	Location:  a) District (s) b) State (s) c) Location Latitude/Longitude	MIDC- Pimpri, Pune Maharashtra Latitude: 18o38'56.28"N Longitude: 73o49'28.53"E
5	Address for correspondence  Address of the Concerned Project Chief Engineer (with Pin Code & telephone/telex/fax numbers)	Name: Mr. Sachin Nemade Address: M/s, Emcure Pharmaceuticals Limited, Plot No. 12/1 & 2, F- II Block, MIDC, Pimpri, Pune-411018 Telephone N020-35270000
6	Salient features	
	a) Of the project	<ul> <li>Emcure Pharmaceuticals Ltd., today rapidly grown into a set of world class manufacturing facilities and one of the top Indian pharmaceutical corporate in the domestic industry.</li> <li>Company headquarter is situated in Pune, Pimpri is One of the unit of Emcure Pharmaceuticals Ltd.</li> <li>MIDC has well developed infrastructure facilities like Road, Water &amp; Drainage network.</li> <li>Chinchwad Railway Station is 5 Km &amp; Pune airport is about 23 Km away from the project site.</li> </ul>
	b) Of the Environmental management plans	Attached in Annexure VII

## **Emcure**

#### PIMPRI-PUNE.

7	Break up of the project area	Expansion of API and Intermediates Existing Capacity – 0.2 MT/month Proposed capacity- 1.8 MT/Month (Total Capacity after expansion – 2.0 MT/Month)
	a) Submergence area: forest and non- Forest	NA
	b) Others	NA
8	c) Break up of the project affected	NA
	population with enumeration of those	
	losing houses/dwelling units only	
	agricultural land only Both dwelling units	
	only agricultural land only Both dwelling	
	units & agricultural land & landless	
	laborers/artisans:	
	a) SC, ST/Adivasi	NA
	b) Others	NA
9	Financial details:	
	a) Project cost as originally planned	84.71 Cr
	and subsequent revised estimates and	
	the year of price reference	
	b) Allocation made for environmental	Attached in Annexure VII
	management plans with item wise and	
	year wise and break-up	
	c) Benefit cost ratio/Internal rate of	NA
	Return and the year of assessment	
	d) Whether © includes the cost of	NO
	environmental management as shown	
	in the above	
	e) Actual expenditure incurred on the project so far	84.71 Cr
	project so lai	

# Emcure PIMPRI-PUNE.

10	Forest land requirement	NA
	a) The status of approvals for diversion     of forest land for non-forestry use.	NA NA
	b) The status of clearing felling	NA
	c) The status of compensatory	NA
	afforestation, if any	
	d) Comments on the viability &	NA
	Sustainability of compensatory a	
	Forestation programme in the light of	
	actual field experience so far.	
11	The status of clear felling in non-forest	NA
	areas (Such as submergence area or	
	reservoir, approach Roads.), if any with	
	Quantitative information required.	
12	Status of construction (Actual &/or	Completed
	planned)	
	a) Date of commencement ( Actual &/or	NA
	planned)	
	b) Date of completion (Actual &/or	NA
	planned)	
13	Reason for the delay if the project is yet	NA
	to start.	
	I	



#### **List of Annexure**

Sr. No	Details	Annexure No	
1	Environmental Monitoring reports	Annexure I	
2	Noise Monitoring reports	Annexure II	
3	List of trees and photographs	Annexure III	
4	Photographs of fire alarm system, sprinkler system, fire extinguishers, fire suit, fire hydrant, fire hydrant system, MCP, Hooter, earthing and bonding, SCBA, Breathing airline respirator, emergency evacuation plan etc.	Annexure IV	
5	Consent copy	Annexure V	
6	Mock drill report	Annexure VI	
7	Environmental Management Plan	Annexure VII	
8	Advertise in local newspaper	Annexure VIII	
9	Environmental Clearance letter	Annexure IX	
10	Environmental Management Plan with year wise break up	Annexure X	





#### Annexur-I

## SHREEJI AQUA TREATMENT PVT. LTD.

innovative Environmental Solutions Under One Roof

Pune: 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018Vadodara: Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. VadodaraLab: 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

**Web**: www.shreejiaqua.com • **Email**: info@shreejiaqua.com

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. AMBIENT AIR MONITORING REPORT

F/SL/RR-7.8/01/00

An ISO 9001:2015

Certified Company ISO 45001 : 2018

Client Name:	Report No.	: SL/23-24/MAA/122K	
M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri,	Inward Date	: 14/03/2024	
Pune-411 018	Analysis Date	: 14/03/2024	
	Report Date	: 19/03/2024	

**AMBIENT MONITORING DETAILS** 

<b>Date of Sampling:</b> 12/03/2024	<b>Time:</b> 11.30 am	Location : Near ETP
Monitoring Representative: Mr. Abhay	У	Collected By: SATPL

**METROLOGICAL DATA** 

Ambient Temperature °C: 34		Dry Bulb Temperature °C: 34
Humidity %	51	Wet Bulb Temperature °C: 26

**RESULTS** 

	NL30L13						
Sr. No.	Parameters	Unit	Reference Method	Results	NAAQS Limits (2009)		
1	Sulphur Dioxide (SO <sub>2</sub> )	μg/m³	IS 5182(Part-2);2001 R2022	20.63	≤80		
2	Nitrogen Dioxide (NO <sub>2</sub> )	μg/m³	IS 5182(Part-6);2006 R2022	31.49	≤80		
3	Particulate Matter PM <sub>10</sub>	μg/m³	IS 5182 (Part 23):2006 R 2022	53.27	≤ 100		
4	Particulate Matter PM <sub>2.5</sub>	μg/m³	IS 5182 (Part 24):2019	18.93	≤ 60		
5	Carbon Monoxide (CO)	mg/ m³	IS 5182(Part-10):1999 R2019	0.51	≤ 04(1hr)		
6	Lead as (Pb)	μg/m³	IS 5182(Part-22);2004 R2019	BDL	≤ 1.0		
7	Ozone (O <sub>3</sub> )	μg/m³	IS 5182(Part-9):R 2019	19.54	≤ 180(1hr)		
8	Ammonia (NH <sub>3</sub> )	μg/m³	IS 5182(Part 25);2018	BDL	≤ 400		
9	Benzene (C <sub>6</sub> H <sub>6</sub> )	μg/m³	IS 5182 (Part 11):2006 R2022	BDL	≤ 05		
10	Benzo(a)Pyrene (BaP)	ng/m³	IS 5182(Part-12);2004 R2019	BDL	≤ 01		
11	Arsenic (As)	ng/m³	CPCB Guidelines Volume-1:2012	BDL	≤ 06		
12	Nickel (Ni)	ng/m³	IS 5182(Part-26):2020	BDL	≤ 20		

Note: NAAQS = National Ambient Air Quality Standards, BDL= Below Detectable Limit.

**DETAILS OF INSTRUMENT USED** 

DETAILS OF INSTRUMENT SOLD		
Instrument Used:	Respirable Dust Sampler (RDS)	
Date of calibration:	18/03/2023	
Validity	17/03/2024	

REMARK: As above mentioned monitoring report all the parameters are within the limits.

Rememed

25-03-24

CHINCHWAD PUNE-411019

**Authorized Signatory** 

Mr. Sunil Mehta (Managing Director)

-End of Test Report-



**Client Name:** 

## SHREEJI AQUA TREATMENT PVT. LTD.

: 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018 Vadodara: Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

: www. shreejjaqua.com • Email: info@shreejjaqua.com

Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. AMBIENT AIR MONITORING REPORT

F/SL/RR-7.8/01/00

An ISO 9001:2015

**Certified Company** ISO 45001:2018

M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri,

Pune

Pune-411 018

Report No. : SL/23-24/MAA/122J		
Inward Date	: 14/03/2024	
Analysis Date	: 14/03/2024	1
Report Date	:19/03/2024	

**AMBIENT MONITORING DETAILS** 

Location : Near Main Gate **Date of Sampling: 12/03/2024** Time: 11:20 am Monitoring Representative: Mr. Abhay Collected By: SATPL

**METROLOGICAL DATA** 

Ambient Temperature °C: 34		<b>Dry Bulb Temperature °C:</b> 34
Humidity % 51		Wet Bulb Temperature °C: 26

**RESULTS** 

Sr. No.	Parameters	Unit	Reference Method	Results	NAAQS Limits (2009)
1	Sulphur Dioxide (SO2)	μg/m <sup>3</sup>	IS 5182(Part-2);2001 R2022	21.34	≤ 80
2	Nitrogen Dioxide (NO2)	μg/m <sup>3</sup>	IS 5182(Part-6);2006 R2022	29.82	≤ 80
3	Particulate Matter PM10	μg/m <sup>3</sup>	IS 5182 (Part 23):2006 R 2022	53.16	≤ 100
4	Particulate Matter PM2.5	μg/m <sup>3</sup>	IS 5182 (Part 24):2019	18.58	≤ 60
5	Carbon Monoxide (CO)	mg/m <sup>3</sup>	IS 5182(Part-10):1999 R2019	0.43	≤ 04(1hr)
6	Lead as (Pb)	μg/m <sup>3</sup>	IS 5182(Part-22);2004 R2019	BDL	≤ 1.0
7	Ozone (O3)	μg/m <sup>3</sup>	IS 5182(Part-9):R 2019	19.49	≤ 180(1hr)
8	Ammonia (NH3)	μg/m <sup>3</sup>	IS 5182(Part 25);2018	BDL	≤ 400
9	Benzene (C6H6)	μg/m <sup>3</sup>	IS 5182 (Part 11):2006 R2022	BDL	≤ 05
10	Benzo(a)Pyrene (BaP)	ng/m <sup>3</sup>	IS 5182(Part-12);2004 R2019	BDL	≤ 01
11	Arsenic (As)	ng/m <sup>3</sup>	CPCB Guidelines Volume-1:2012	BDL	≤ 06
12	Nickel (Ni)	ng/m <sup>3</sup>	IS 5182(Part-26):2020	BDL	≤ 20

Note: NAAQS = National Ambient Air Quality Standards, BDL= Below Detectable Limit.

DETAILS OF INSTRUMENT LISED

DETAILS OF INSTRUMENT COLD		
Instrument Used:	Respirable Dust Sampler (RDS)	
Date of calibration:	18/03/2023	
Validity	17/03/2024	

REMARK: As above mentioned monitoring report all the parameters are with finite.



**Authorized Signatory** 

Mr. Sunil Mehta (Managing Director)



Innovative Environmental Solutions Under One Roof

Pune : 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web : www.shreejiaqua.com ● Email: info@shreejiaqua.com

An ISO 9001:2015 Certified Company ISO 45001 : 2018

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. STACK EMISSION MONITORING REPORT

F/SL/RR-7.8/01/00

Client Name:	Report No.	: SL/23-24/MAA/122R
M/s. Emcure Pharmaceuticals Ltd.,	Inward Date	: 14/03/2024
Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Analysis Date	: 14/03/2024
Pune-411 018	Report Date	: 19/03/2024
Date of Sampling: 12/03/2024	Time	: 17:00 pm

STACK DETAILS

Stack Identification	(S1) Boiler-1	Stack Diameter at port (m)	0.73				
	(1.5 Ton)						
Stack Shape	Round	Cross sectional area of stack (m <sup>2</sup> )	0.4183				
Stack Height from Ground Level (m)	30	Fuel Used					
Material of Stack	MS	Consumption of Fuel (lit./M)					

**RESULTS** 

Sr. No.	Description	Unit	Results	Limits as per MPCB consent
1	Flue Gas Temperature	οK	463	***
2	Volumetric flow of the flue Gas	Nm³/hr	10099.35	***
3	Velocity of Stack gas	m/sec	10.42	
4	Differential Pressure	mmWG	6.5	
5	Particulate Matter (PM)	mg/Nm³	40.35	<50.0
6	Sulphur Dioxide (SO <sub>2</sub> )	mg/Nm³	45.09	NS
7	Sulphur Dioxide (SO <sub>2</sub> )	kg/day	10.93	<168
8	Oxides of Nitrogen	mg/Nm³	4.6	NS
9	Hydrogen	ppm	BDL	NS
10	Carbon Monoxide	%	0.894	NS
11	Carbon Dioxide	%	4.47	NS

Note: NS- Not Specified. BDL= Below Detectable Limit.

**DETAILS OF INSTRUMENT USED** 

	DETAILS OF INCOMENT COLD
Instrument Used	Stack Monitoring Kit
Date of Calibration	20/03/2023
Validity	21/03/2024

REMARK: As above mentioned monitoring report all the parameters are within the limits.

**Authorized Signatory** 

Mr. Sunil Mehta
(Managing Director)

25-03-24

----End of Test Report----



Innovative Environmental Solutions Under One Roof

Pune: 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018Vadodara: Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. VadodaraLab: 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web : www. shreejiaqua.com ● Email: info@shreejiaqua.com

An ISO 9001:2015 Certified Company ISO 45001:2018

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. STACK EMISSION MONITORING REPORT

F/SL/RR-7.8/01/00

Client Name:	Report No.	: SL/23-24/MAA/122S
M/s. Emcure Pharmaceuticals Ltd.,	Inward Date	: 14/03/2024
Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	<b>Analysis Date</b>	: 14/03/2024
14.10 111 010	Report Date	:19/03/2024
Date of Sampling: 12/03/2024	Time	: 17:35 pm

STACK DETAILS

OTACK BETAILS						
Stack Identification	(S1) Boiler-2	Stack Diameter at port (m)	0.73			
	(0.6 Ton)					
Stack Shape	Round	Cross sectional area of stack (m <sup>2</sup> )	0.4183			
Stack Height from Ground Level (m)	30	Fuel Used				
Material of Stack	MS	Consumption of Fuel (lit./M)	700			

**RESULTS** 

Sr. No.	Description	Unit	Results	Limits as per MPCB consent
1	Flue Gas Temperature	0K	388	<del>2009</del>
2	Volumetric flow of the flue Gas	Nm³/hr	10501.7.3	777
3	Velocity of Stack gas	m/sec	9.08	
4	Differential Pressure	mmWG	5.9	***
5	Particulate Matter (PM)	mg/Nm³	38.64	<50.0
6	Sulphur Dioxide (SO <sub>2</sub> )	mg/Nm³	31.48	NS
7	Sulphur Dioxide (SO <sub>2</sub> )	kg/day	7.93	<15.55
8	Oxides of Nitrogen	mg/Nm³	4.1	NS
9	Hydrogen	ppm	BDL	NS
10	Carbon Monoxide	%	0.683	NS
11	Carbon Dioxide	%	3.56	NS

Note: NS- Not Specified. BDL= Below Detectable Limit.

#### **DETAILS OF INSTRUMENT USED**

Instrument Used	Stack Monitoring Kit
Date of Calibration	20/03/2023
Validity	21/03/2024

REMARK: As above mentioned monitoring report all the parameters are within the limits.

**Authorized Signatory** 

SIM

Kerriemed

25-03-24

----End of Test Report----

Mr. Sunil Mehta (Managing Director)





Pune : 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara

Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web: www.shreejiaqua.com • Email: info@shreejiaqua.com

An ISO 9001:2015 Certified Company ISO 45001:2018

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. STACK EMISSION MONITORING REPORT

F/SL/RR-7.8/01/00

Client Name:	Report No.	: SL/23-24/MAA/122P
M/s. Emcure Pharmaceuticals Ltd.,	Inward Date	: 14/03/2024
Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	<b>Analysis Date</b>	: 14/03/2024
	Report Date	: 19/03/2024
Date of Sampling: 13/03/2024	Time	: 14:00 pm

STACK DETAILS

Stack Identification	(S2) D.G Set-500 KVA	Stack Diameter at port (m)	0.200
	(D.G-202)		
Stack Shape	Round	Cross sectional area of stack (m2)	0.0314
Stack Height from Above Roof (m)	3.0	Fuel Used	994.
Material of Stack	MS	Consumption of Fuel (lit./M)	***

**RESULTS** 

Sr. No.	Description	Unit	Results	Limits as per MPCB consent
1	Flue Gas Temperature	οK	558	
2	Volumetric flow of the flue Gas	Nm³/hr	668.89·	(444)
3	Velocity of Stack gas	m/sec	11.08	(999):
4	Differential Pressure	mmWG	6.1	(646):
5	Particulate Matter (PM)	mg/Nm³	44.87	<50.0
6	Sulphur Dioxide (SO <sub>2</sub> )	mg/Nm³	42.15	NS
7	Sulphur Dioxide (SO <sub>2</sub> )	kg/day	0.67	<3.52
8	Oxides of Nitrogen	mg/Nm³	5.94	NS
9	Hydrogen	ppm	BDL	NS
10	Carbon Monoxide	%	0.873	NS
Refer	ence Method: IS 11255			

Note: NS- Not Specified. BDL= Below Detectable Limit.

#### **DETAILS OF INSTRUMENT USED**

DETAILE OF INCOMMENT COLD			
Instrument Used	Stack Monitoring Kit		
Date of Calibration	20/03/2023		
Validity	21/03/2024		

REMARK: As above mentioned monitoring report all the parameters are within the limits.

**Authorized Signatory** 

Mr. Sunil Mehta (Managing Director)

25-03-24

-----End of Test Report-----

CHINCHWAD



Innovative Environmental Solutions Under One Roc

Pune : 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web : www. shreejiaqua.com • Email: info@shreejiaqua.com

An ISO 9001:2015 Certified Company ISO 45001 : 2018

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. STACK EMISSION MONITORING REPORT

F/SL/RR-7.8/01/00

Client Name:	Report No.	: SL/23-24/MAA/122Q
M/s. Emcure Pharmaceuticals Ltd.,	Inward Date	: 14/03/2024
Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	<b>Analysis Date</b>	: 14/03/2024
	Report Date	: 19/03/2024
Date of Sampling: 13/03/2024	Time	: 14:40 pm

STACK DETAILS

OTAGE BETTALE				
Stack Identification	(S3) D.G Set-500 KVA	Stack Diameter at port (m)	0.200	
	(D.G-203)·			
Stack Shape	Round	Cross sectional area of stack (m <sup>2</sup> )	0.0314	
Stack Height from Above Roof (m)	3.0	Fuel Used	1000	
Material of Stack	MS	Consumption of Fuel (lit./M)	1876	

#### **RESULTS**

Description	Unit	Results	Limits as per MPCB consent
Flue Gas Temperature	oK	571	220
Volumetric flow of the flue Gas	Nm³/hr	687.29	
	m/sec	11.65	1994-14 N 1994-1-
Differential Pressure	mmWG	6.6	
Particulate Matter (PM)	mg/Nm³	43.81	<50.0
	mg/Nm³	41.53	NS
	kg/day	0.68	<3.52
	mg/Nm³	4.2	NS
	ppm	BDL	NS
Carbon Monoxide	%	0.987	NS
	Flue Gas Temperature  Volumetric flow of the flue Gas  Velocity of Stack gas  Differential Pressure  Particulate Matter (PM)  Sulphur Dioxide (SO <sub>2</sub> )  Sulphur Dioxide (SO <sub>2</sub> )  Oxides of Nitrogen  Hydrogen	Flue Gas Temperature  Volumetric flow of the flue Gas  Velocity of Stack gas  Differential Pressure  Particulate Matter (PM)  Sulphur Dioxide (SO <sub>2</sub> )  Sulphur Dioxide (SO <sub>2</sub> )  Oxides of Nitrogen  Hydrogen  OK  Nm³/hr  mg/sec  mmWG  mg/Nm³  mg/Nm³  sulphur Dioxide (SO <sub>2</sub> )  kg/day  ppm	Flue Gas Temperature  OK  Flue Gas Temperature  OK  Flue Gas Temperature  OK  Flue Gas Temperature  OK  For the flue Gas  Omit of Stack gas  Of the flue Gas  Of the flue Gas  Omit of Stack gas  Of the flue Gas  Omit of Stack gas  Omit of Sta

Note: NS- Not Specified. BDL= Below Detectable Limit.

#### **DETAILS OF INSTRUMENT USED**

	D2171120 01 111011111	0
Instrument Used	Stack Monitoring Kit	
Date of Calibration	20/03/2023	
Validity	21/03/2024	

REMARK: As above mentioned monitoring report all the parameters are within the limits.

**Authorized Signatory** 

5)M2

Mr. Sunil Mehta (Managing Director)

----End of Test Report----





: 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara: Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web : www.shreejiaqua.com • Email: info@shreejiaqua.com

#### Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. STACK EMISSION MONITORING REPORT

F/SL/RR-7.8/01/00

An ISO 9001:2015 **Certified Company** ISO 45001:2018

Client Name:	Report No.	: SL/23-24/MAA/122T
M/s. Emcure Pharmaceuticals Ltd.,	Inward Date	: 14/03/2024
Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Analysis Date	: 14/03/2024
	Report Date	: 19/03/2024
Date of Sampling: 12/03/2024	Time	: 11:50 pm

STACK DETAILS

(S4) Scrubber outlet	Stack Diameter at port (m)	0.75
(Block-2 Terrace)		
(SCB-201)		
Round	Cross sectional area of stack (m2)	0.4416
5.0	Fuel Used	
MS	Consumption of Fuel (lit./M)	7944
	(Block-2 Terrace) (SCB-201) Round 5.0	(Block-2 Terrace) (SCB-201)  Round Cross sectional area of stack (m²)  5.0 Fuel Used

**RESULTS** 

Sr. No.	Description	Unit	Results	Limits as per MPCB consent
1	Flue Gas Temperature	0K	351	***
2	Volumetric flow of the flue Gas	Nm³/hr	11364.57	270
3	Velocity of Stack gas	m/sec	8.42	
4	Differential Pressure	mmWG	5.6	
5	Particulate Matter (PM)	mg/Nm³	28.34	NS
6	Acid Mist	mg/Nm³	4.11	<35
Refer	ence Method: IS 11255	1		711-

Note: NS- Not Specified.

**DETAILS OF INSTRUMENT USED** 

Instrument Used	Stack Monitoring Kit
Date of Calibration	20/03/2023
Validity	21/03/2024

**REMARK:** As above mentioned monitoring report all the parameters are within the limits.

SIM Mr. Sunil Mehta (Managing Director)

End of Test Report-

CHINCHWAD

Page 1 of 1

**Authorized Signatory** 





Innovative Environmental Solutions Under One Roof

21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara: Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab: 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web: www.shreejiaqua.com • Email: info@shreejiaqua.com

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. STACK EMISSION MONITORING REPORT

F/SL/RR-7.8/01/00

An ISO 9001:2015

Certified Company ISO 45001:2018

Client Name:	Report No.	: SL/23-24/MAA/122U
M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Inward Date	: 14/03/2024
	Analysis Date	: 14/03/2024
	Report Date	: 19/03/2024
Date of Sampling: 12/03/2024	Time	: 12:30 pm

STACK DETAILS

O MORE DE DIVIDO					
Stack Identification	(S5) Scrubber SCB-	Stack Diameter at port (m)	0.75		
	502 (Block-1)				
Stack Shape	Round	Cross sectional area of stack (m²)	0.4416		
Stack Height from Above Roof (m)	10.0	Fuel Used			
Material of Stack	MS	Consumption of Fuel (lit./M)			

#### **RESULTS**

Sr. No.	Description	Unit	Results	Limits as per MPCB consent
1	Flue Gas Temperature	0K	330	***
2	Volumetric flow of the flue Gas	Nm³/hr	11183.34	***
3	Velocity of Stack gas	m/sec	7.79	145.
4	Differential Pressure	mmWG	5.1	977
5	Particulate Matter (PM)	mg/Nm³	30.24	NS
6	Acid Mist	mg/Nm³	3.16	<35

Note: NS- Not Specified.

**DETAILS OF INSTRUMENT USED** 

Instrument Used	Stack Monitoring Kit
Date of Calibration	20/03/2023
Validity	21/03/2024

**REMARK:** As above mentioned monitoring report all the parameters are within the limits.

**Authorized Signatory** 

SIM

Mr. Sunil Mehta (Managing Director)

Remiened

25 02 21.

----End of Test Report----





innovative Environmental Solutions Under One Roof

Pune : 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara

Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web: www.shreejiaqua.com • Email: info@shreejiaqua.com

An ISO 9001:2015 Certified Company ISO 45001 : 2018

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. STACK EMISSION MONITORING REPORT

F/SL/RR-7.8/01/00

Client Name:	Report No.	: SL/23-24/MAA/122V
M/s. Emcure Pharmaceuticals Ltd.,	Inward Date	: 14/03/2024
Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Analysis Date	: 14/03/2024
	Report Date	:19/03/2024
Date of Sampling: 12/03/2024	Time	: 13:50 pm

STACK DETAILS

Stack Identification	(S6) Scrubber outlet	Stack Diameter at port (m)	0.20
	(Block-4 Terrace)		
	(SC-401)		
Stack Shape	Round	Cross sectional area of stack (m2)	0.0314
Stack Height from Above Roof (m)	5.0	Fuel Used	HAM.
Material of Stack	MS	Consumption of Fuel (lit./M)	

#### **RESULTS**

Description	Unit	Results	Limits as per MPCB consent
e Gas Temperature	οK	334	
umetric flow of the flue Gas	Nm³/hr	758.44	***
ocity of Stack gas	m/sec	7.52	
erential Pressure	mmWG	4.7	
ticulate Matter (PM)	mg/Nm³	28.34	NS
l Mist	mg/Nm³	2.09	<35
	Description e Gas Temperature umetric flow of the flue Gas ocity of Stack gas erential Pressure ticulate Matter (PM)	e Gas Temperature  umetric flow of the flue Gas  ocity of Stack gas  rerential Pressure  ticulate Matter (PM)  oK  Nm³/hr  m/sec  mmWG  mg/Nm³	e Gas Temperature         0K         334           umetric flow of the flue Gas         Nm³/hr         758.44           ocity of Stack gas         m/sec         7.52           Gerential Pressure         mmWG         4.7           ticulate Matter (PM)         mg/Nm³         28.34

Note: NS- Not Specified.

#### **DETAILS OF INSTRUMENT USED**

Instrument Used	Stack Monitoring Kit	
Date of Calibration	20/03/2023	
Validity	21/03/2024	

REMARK: As above mentioned monitoring report all the parameters are within the limits.

**Authorized Signatory** 

Mr. Sunil Mehta

Mr. Sunil Mehta (Managing Director)

Reviewed

45

25-03-24

-----End of Test Report-----





: 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018 Vadodara: Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara

: 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019 Customer Care No.: +919225247365

Lab

: www.shreejiaqua.com • Email: info@shreejiaqua.com Web

An ISO 9001:2015 **Certified Company** ISO 45001:2018

Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. STACK EMISSION MONITORING REPORT

F/SL/RR-7.8/01/00

Client Name:	Report No.	: SL/23-24/MAA/122W
M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Inward Date	: 14/03/2024
	<b>Analysis Date</b>	: 14/03/2024
	Report Date	:19/03/2024
Date of Sampling: 12/03/2024	Time	: 14:30 pm

STACK DETAILS

Stack Identification	Dust Collector	Stack Diameter at port (m)	0.35x0.31
	(Block-4 Terrace)		
	(DC-401)		
Stack Shape	Rectangle	Cross sectional area of stack	0.1085
•		(m <sup>2</sup> )	
Stack Height from Above Roof (m)	6.0	Fuel Used	
Material of Stack	MS	Consumption of Fuel (lit./M)	

#### **RESULTS**

Sr. No.	Description	Unit	Results	Limits as per MPCB consent
1	Flue Gas Temperature	0K	341	
2	Volumetric flow of the flue Gas	Nm³/hr	2481.58	***
3	Velocity of Stack gas	m/sec	7.27	***
4	Differential Pressure	mmWG	4.3	
5	Particulate Matter (PM)	mg/Nm³	23.58	NS
Refer	ence Method: IS 11255			

Note: NS- Not Specified.

#### DETAILS OF INSTRUMENT USED

DEIMEG OF HIGH	COMPLETE COLOR	
Instrument Used	Stack Monitoring Kit	
Date of Calibration	20/03/2023	
Validity	21/03/2024	

REMARK: As above mentioned monitoring report all the parameters are within the limits.

Authorized Signatory

SJM Mr. Sunil Mehta

(Managing Director)

----End of Test Report-----

CHINCHWAD PUNE-411019





Innovative Environmental Solutions Under One Roof

: 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web : www. shreejiaqua.com ● Email: info@shreejiaqua.com

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. STACK EMISSION MONITORING REPORT

F/SL/RR-7.8/01/00

An ISO 9001:2015

Certified Company ISO 45001: 2018

Client Name:	Report No.	: SL/23-24/MAA/122X
M/s. Emcure Pharmaceuticals Ltd.,	Inward Date	: 14/03/2024
Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	<b>Analysis Date</b>	: 14/03/2024
Tune III 010	Report Date	: 19/03/2024
Date of Sampling: 12/03/2024	Time	: 15:20 pm

STACK DETAILS

O I / CIT DE I / (IEC					
Dust Collector	Stack Diameter at port (m)	0.15x0.15			
(Block-1 Terrace)					
(DC-501)					
Square	Cross sectional area of stack 0.0				
	(m <sup>2</sup> )	41			
6.0	Fuel Used				
MS	Consumption of Fuel (lit./M)				
	(Block-1 Terrace) (DC-501) Square 6.0	(Block-1 Terrace) (DC-501)  Square  Cross sectional area of stack (m²)  6.0  Fuel Used			

#### **RESULTS**

Sr. No.	Description	Unit	Results	Limits as per MPCB consent
1	Flue Gas Temperature	0K	349	202
2	Volumetric flow of the flue Gas	Nm³/hr	496.59	234
3	Velocity of Stack gas	m/sec	7.18	
4	Differential Pressure	mmWG	4.1	
5	Particulate Matter (PM)	mg/Nm³	21.30	NS
Refer	ence Method: IS 11255			

Note: NS- Not Specified.

#### **DETAILS OF INSTRUMENT USED**

Instrument Used	Stack Monitoring Kit	
Date of Calibration	20/03/2023	
Validity	21/03/2024	•

**REMARK:** As above mentioned monitoring report all the parameters are within the limits.

**Authorized Signatory** 

SIM

\_

2 21.

----End of Test Report----

CHINCHWAD

PUNE-411019

Mr. Sunil Mehta (Managing Director)





Innovative Environmental Solutions Under One Roof

: 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web: www.shreejiaqua.com • Email: info@shreejiaqua.com

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. WORKZONE MONITORING REPORT

F/SL/RR-7.8/01/00

An ISO 9001:2015 Certified Company ISO 45001:2018

Client Name:	Report No. : SL/23-24/MAA/122L	
M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri,	Inward Date : 14/03/2024	
Pune-411 018	<b>Analysis Date</b> : 14/03/2024	
	<b>Report Date</b> : 19/03/2024	

**WORKZONE MONITORING DETAILS** 

<b>Date of Sampling:</b> 12/03/2024	<b>Time:</b> 11:40 pm	Location	: BL-1 Intermediate Area
Monitoring Representative: Mr. Abhay		Collected B	y: SATPL

**METROLOGICAL DATA** 

Ambient Temperature °C: 30		Dry Bulb Temperature °C: 30
Humidity %	65	Wet Bulb Temperature °C: 25

#### **RESULTS**

Sr. No.	Parameters	Unit	Reference Method	Results	Factories Act 1948, standard
1	Sulphur Dioxide (SO <sub>2</sub> )	μg/m³	IS 5182 (Part 2):2001	07.34	≤ 5000
2	Nitrogen Dioxide (NO <sub>2</sub> )	μg/m³	IS 5182 (Part 6):2006	05.16	≤ 6000
3	Particulate Matter PM	μg/m³	IS 5182 (Part 23):2006	10.82	N.S

Note: All above results are well within The Factories Act, 1948 Standards. N.S.: - Not Specified

#### **DETAILS OF INSTRUMENT USED**

Instrument Used:	Respirable Dust Sampler (RDS)	
Date of calibration:	18/03/2023	
Validity	17/03/2024	

**REMARK:** As above mentioned monitoring report all the parameters are within the limits.

CHINCHWAD PUNE-411019

**Authorized Signatory** 

Mr. Sunil Mehta (Managing Director)

SIM

Reviewd

25 02.24

----End of Test Report----





innovative Environmental Solutions Under One Room

Pune : 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

**Web** : www.shreejiaqua.com • **Email**: info@shreejiaqua.com

An ISO 9001:2015 Certified Company ISO 45001 : 2018

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. WORKZONE MONITORING REPORT

F/SL/RR-7.8/01/00

Client Name:	Report No.	: SL/23-24/MAA/122M
M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri,	Inward Date	: 14/03/2024
Pune-411 018	<b>Analysis Date</b>	: 14/03/2024
	Report Date	: 19/03/2024

#### **WORKZONE MONITORING DETAILS**

Date of Sampling: 12/03/2024	<b>Time:</b> 12:05 pm	Location : BL-2 Intermediate Area Ground Floor
Monitoring Representative: Mr. Abhay		Collected By: SATPL

#### **METROLOGICAL DATA**

Ambient Temperature °C: 30		Dry Bulb Temperature °C: 30
Humidity %	65	Wet Bulb Temperature °C: 25

#### **RESULTS**

Sr. No.	Parameters	Unit	Reference Method	Results	Factories Act 1948, standard
1	Sulphur Dioxide (SO <sub>2</sub> )	μg/m³	IS 5182 (Part 2):2001	06.87	≤ 5000
2	Nitrogen Dioxide (NO <sub>2</sub> )	μg/m³	IS 5182 (Part 6):2006	04.51	≤ 6000
3	Particulate Matter PM	μg/m³	IS 5182 (Part 23):2006	11.76	N.S

Note: All above results are well within The Factories Act, 1948 Standards. N.S.: - Not Specified

#### **DETAILS OF INSTRUMENT USED**

Instrument Used:	Respirable Dust Sampler (RDS)
Date of calibration:	18/03/2023
Validity	17/03/2024

**REMARK:** As above mentioned monitoring report all the parameters are within the limits.



**Authorized Signatory** 

Mr. Sunil Mehta (Managing Director)

SJM

----End of Test Report----

Reviewed by.

25-03-24



Pune : 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018 Vadodara: Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Laboratory Recognized by: Ministry of Environment நொக்க & Climate Change, Govt. of India.

#### **WORKZONE MONITORING REPORT**

F/SL/RR-7.8/01/00

Client Name: Report No. : SL/23-24/MAA/122N M/s. Emcure Pharmaceuticals Ltd., **Inward Date** :14/03/2024 Plot No. 12/2, F-II Block, MIDC Pimpri, **Analysis Date** : 14/03/2024 Pune-411 018 Report Date :19/03/2024

#### **WORKZONE MONITORING DETAILS**

Date of Sampling: 12/03/2024	<b>Time:</b> 12:40 pm	Location	: QC Instrument Room No-3
Monitoring Representative: Mr. Abhay	7	Collected B	y: SATPL

#### **METROLOGICAL DATA**

Ambient Temperature °C: 30		Dry Bulb Temperature °C: 30
Humidity %	65	Wet Bulb Temperature °C: 25

#### **RESULTS**

Sr. Nu.	Parameters	Unit	Reference Method	Results	Factories Act 1948, standard
1	Sulphur Dioxide (SO <sub>2</sub> )	μg/m³	IS 5182 (Part 2):2001	06.15	≤ 5000
2	Nitrogen Dioxide (NO <sub>2</sub> )	μg/m³	IS 5182 (Part 6):2006	08.37	≤ 6000
3	Particulate Matter PM	μg/m³	IS 5182 (Part 23):2006	09.42	N.S

Note: All above results are well within The Factories Act, 1948 Standards. N.S.: - Not Specified

#### **DETAILS OF INSTRUMENT USED**

Instrument Used:	Respirable Dust Sampler (RDS)	
Date of calibration:	18/03/2023	
Validity	17/03/2024	

REMARK: As above mentioned monitoring report all the parameters are within the limits.

**Authorized Signatory** 

SIM Mr. Sunil Mehta (Managing Director)

----End of Test Report----

CHINCHWAD PUNE-411019

Page 1 of 1

An ISO 9001:2015

**Certified Company** ISO 45001:2018





Pune : 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara: Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

: www.shreejiaqua.com • Email: info@shreejiaqua.com

#### Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. **WORKZONE MONITORING REPORT**

F/SL/RR-7.8/01/00

Client Name: M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Report No.	: SL/23-24/MAA/1220
	Inward Date	: 14/03/2024
	<b>Analysis Date</b>	: 14/03/2024
	Report Date	: 19/03/2024

**WORKZONE MONITORING DETAILS** 

Date of Sampling: 12/03/2024	<b>Time:</b> 12:15 pm	Location : BL-2 Intermediate Area 1s Floor	t
Monitoring Representative: Mr. Abhay	7	Collected By: SATPL	

**METROLOGICAL DATA** 

Ambient Temperature °C: 30		Dry Bulb Temperature °C: 30
Humidity %	65	Wet Bulb Temperature °C: 25

**RESULTS** 

Sr. No.	Parameters	Unit	Reference Method	Results	Factories Act 1948, standard
1	Sulphur Dioxide (SO <sub>2</sub> )	μg/m³	IS 5182 (Part 2):2001	05.13	≤ 5000
2	Nitrogen Dioxide (NO <sub>2</sub> )	μg/m³	IS 5182 (Part 6):2006	04.67	≤ 6000
3	Particulate Matter PM	μg/m³	IS 5182 (Part 23):2006	10.48	N.S

Note: All above results are well within The Factories Act, 1948 Standards. N.S.: - Not Specified

#### **DETAILS OF INSTRUMENT USED**

Instrument Used:	Respirable Dust Sampler (RDS)	
Date of calibration:	18/03/2023	
Validity	17/03/2024	

**REMARK:** As above mentioned monitoring report all the parameters are within the limits.

----End of Test Report----



----End of Test Report----

**Authorized Signatory** 

SIM

Mr. Sunil Mehta (Managing Director)

Page 1 of 1

An ISO 9001:2015

**Certified Company** ISO 45001:2018





Innovative Environmental Solutions Under One Roof

21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

Web: www.shreejiaqua.com • Email: info@shreejiaqua.com

li, Pune: 411019

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. NOISE INSERTION LOSS MONITORING REPORT

F/SL/RR-7.8/01/00

An ISO 9001:2015 Certified Company ISO 45001:2018

Client Name:	Report No.	: SL/23-24/MAA/122b
M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Inward Date	: 14/03/2024
	Analysis Date	: 14/03/2024
	Report Date	: 19/03/2024
	Date of Sampling	: 12/03/2024

DG SET INSERTION LOSS NOISE MONITORING RESULTS

Sr. MONITORING LOCATIONS		NOISE LEVEL READING (from 0.5m distance)		Unit	Loss	MPCB LIMIT in
No.		Open Canopy	Closed Canopy		Insertion	dB(A)
1	D.G. Set 500 KVA (D.G202)- East Side	93.7	65.4			
2	D.G. Set 500 KVA (D.G202)- West Side	90.3	64.1			
3	D.G. Set 500 KVA (D.G202)- North Side	92.1	64.6	dB(A)	27.3	≥ 25.0
4	D.G. Set 500 KVA (D.G202)- South Side	92.8	65.7			
	Average	92.2	65.0			

REMARK: As per above mentioned report, all locations meets with the limit of noise standards.

**DETAILS OF INSTRUMENT USED** 

	DETAILS OF INSTRUMENT SOLD
Instrument Used	Stack Monitoring Kit
Date of Calibration	20/03/2023
Validity	21/03/2024

**Authorized Signatory** 

SJM
Mr. Sunil Mehta
(Managing Director)

----End of Test Report----

25-03-24



Innovative Environmental Solutions Under One Roof

: 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind, Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

**Web**: www.shreejiaqua.com • Email: info@shreejiaqua.com

An ISO 9001:2015 Certified Company ISO 45001:2018

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. NOISE INSERTION LOSS MONITORING REPORT

F/SL/RR-7.8/01/00

	Client Name:	Report No.	: SL/23-24/MAA/122c
M/s. Emcure Pharmaceuticals Ltd.,	Inward Date	: 14/03/2024	
	Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Analysis Date	: 14/03/2024
	1 tille-411 010	Report Date	: 19/03/2024
		Date of Sampling	: 12/03/2024

DG SET INSERTION LOSS NOISE MONITORING RESULTS

Sr. No.	MONITORING LOCATIONS	NOISE LEVEL READING (from 0.5m distance)  Open Closed Canopy Canopy		Unit	Loss	MPCB LIMIT in
110.					Insertion	dB(A)
1	D.G. Set 1010 KVA (D.G204)- East Side	91.5	63.4			¥.
2	D.G. Set 1010 KVA (D.G204)- West Side	91.8	64.1	×		
3	D.G. Set 1010 KVA (D.G204)- North Side	92.1	63.5	dB(A)	28.8	≥ 25.0
4	D.G. Set 1010 KVA (D.G204)- South Side	93.6	62.7			Ŷ
	Average	92.3	63.4	<u>ω</u>		

**REMARK:** As per above mentioned report, all locations meets with the limit of noise standards.

#### **DETAILS OF INSTRUMENT USED**

	DE ITALE OF THE ITALE ITALE
Instrument Used	Stack Monitoring Kit
Date of Calibration	20/03/2023
Validity	21/03/2024

**Authorized Signatory** 

Mr. Sunil Mehta (Managing Director)

Page 1 of 1

Rememed 25-03-24





innovative Environmental Solutions Order One noof

Pune: 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018Vadodara: Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. VadodaraLab: 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

**Web** : www. shreejiaqua.com • **Email**: info@shreejiaqua.com

An ISO 9001:2015 Certified Company ISO 45001:2018

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. AMBIENT NOISE MONITORING REPORT

F/SL/RR-7.8/01/00

Client Name:	Report No.	: SL/23-24/MAA/122Y
M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Inward Date	: 14/03/2024
	Analysis Date	: 14/03/2024
	Report Date	: 19/03/2024
	Date of Sampling	:12/03/2024

Nature of Sample	Sample Name	Sample Collected By
Noise	Near Main Gate	
	Demale	5

0.0		 24		٠
n	łе	u	1	1

		Re	adings	NOIGE CTANDARD :- 4D (ANEOD
Sr. No.	Time	Day Time	Night Time	NOISE STANDARD in dB (A)FOR DAY TIME, NIGHΓTIME. As per Factory Act
01	06:00	59.8		
02	07:00	57.6		×
03	08:00	63.2		
04	09:00	66.4	(##)	N.
05	10:00	58.7		
06	11:00	69.3	w 10	8
07	12:00	65.8		t-
08	13:00	63.0		
09	14:00	64.5		*
10	15:00	62.4		
11	16:00	68.3		
12	17:00	62.8		
13	18:00	65.1		Day Time -75/Night Time70db
14	19:00	69.6	_;##:	
15	20:00	60.7	••	©
16	21:00	68.3	( <b>**</b>	
17	22:00		69.4	
18	23:00		63.1	
19	24:00	1==	62.8	
20	01:00		57.3	
21	02:00		52.9	
22	03:00		56.5	
23	04:00		51.1	10
24	05:00		54.7	
	e Noise	63.8	58.5	

**REMARK & OBSERVATION:** 

As per above mentioned report, all locations meet with the limit of noise standards.

25-03-24



**Authorized Signatory** 

Mr. Sunil Mehta (Managing Director)



innovative Environmental Solutions Order One Roof

Pune : 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara : Plot No.1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. Vadodara Lab : 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

**Web** : www. shreejiaqua.com • **Email**: info@shreejiaqua.com

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. AMBIENT NOISE MONITORING REPORT

F/SL/RR-7.8/01/00

An ISO 9001:2015 Certified Company ISO 45001 : 2018

Client Name:	Report No.	: SL/23-24/MAA/122Z
M/s. Emcure Pharmaceuticals Ltd., Plot No. 12/2, F-II Block, MIDC Pimpri, Pune-411 018	Inward Date	: 14/03/2024
	Analysis Date	: 14/03/2024
	Report Date	: 19/03/2024
	Date of Sampling	: 12/03/2024

Nature of Sample	Sample Name	Sample Collected By
Noise	Near ETP	

Result

		Readings		NOISE STANDARD in dB (A)FOR	
Sr. No.	Time	Day Time	Night Time	DAY TIME, NIGHT TIME.  As per Factory Act	
01	06:00	56.8			
02	07:00	50.4	===		
03	08:00	58.3			
04	09:00	52.9	1980		
05	10:00	60.1	(##V		
06	11:00	54.8			
07	12:00	68.3	<b>₩</b> #0	\$	
08	13:00	66.4			
09	14:00	61.8	<b>₩</b> €0		
10	15:00	65.1			
11	16:00	63.6			
12	17:00	64.7			
13	18:00	67.3		Day Time -75/Night Time70db	
14	19:00	61.7			
15	20:00	63.9	w.w.		
16	21:00	62.1			
17	22:00		66.4		
18	23:00		62.1		
19	24:00		68.9		
20	01:00	88	52.4		
21	02:00		54.3		
22	03:00		63.7		
23	04:00		52.1		
24	05:00		59.6		
	Average Noise	61.1	59.9		

**REMARK & OBSERVATION:** 

As per above mentioned report, all locations meet with the limit of noise standards

Reniemed

25-03-24

----End of Test Report----

CHINCHWAD

**Authorized Signatory** 

SJ My Mr. Sunil Mehta

Mr. Sunil Mehta (Managing Director)





Innovative Environmental Solutions Under One Roof

Pune : 21A, Shreeji Complex, Nehru Nagar, Pimpri, Pune: 411 018

Vadodara: Plot No. 1, Shah Ind. Park-1, Vadodara-Savli, Lamdapura. 391 775 Dist. VadodaraLab: 1&4, Shreeji Terrace Apt. Plot No. 53, Purna Nagar, Chikhali, Pune: 411019

Customer Care No.: +919225247365

eb : www. shreejiaqua.com • Email: info@shreejiaqua.com

An ISO 9001:2015 Certified Company ISO 45001 : 2018

## Laboratory Recognized by Ministry of Environment, Forest & Climate Change, Govt. of India. WORKZONE NOISE MONITORING REPORT

F/SL/RR-7.8/01/00

Client Name:	<b>Report No.</b> : SL/23-24/MAA/122a
M/s. Emcure Pharmaceuticals Ltd.,	<b>Inward Date</b> : 14/03/2024
Plot No. 12/2, F-II Block, MIDC Pimpri,	<b>Analysis Date</b> : 14/03/2024
Pune-411 018	<b>Report Date</b> : 19/03/2024
	Date of Sampling: 12/03/2024

#### **WORKZONE AREA NOISE MONITORING**

Sr.		NOISE LEVEL READING IN dB (A)		NOISE STANDARD in dB (A) INDUSTRIAL AREA
No.	LOCATIONS	Day (10:35)	Night (22:15)	(As Per Factory Act)
1	Near Main Gate	60.9	46.8	
2	Near DG Room	66.5	50.4	
3	Boiler House	63.6	59.3	
4	Production Plant ( First Floor ) Block -2	68.1	61.5	
5	Ahu Area Block-2 (2nd Floor)	62.4	53.1	
6	Utility Area Block-2 (Ground Floor)	61.3	53.1	
7	Warehouse Office Block-4 (Ground Floor)	59.2	52.5	≤90
8	Intermediate Area Block-4 (Passage of MLB) (1st floor)	50.7	49.0	≤90
9	Raw Material Store Block-4 (Warehouse)	54.9	50.8	
10	Q. C. Laboratory (1st Floor)	67.3	61.6	
11	Production Plant (Ground Floor Area) Block-2	60.8	59.1	
12	Intermediate Area Block-1 (Ground Floor)	53.8	40.4	
13	ETP Area	63.1	57.2	
14	Water System Area Block-2 (2nd Floor)	64.5	56.3	

REMARK: As per above mentioned report all locations are within the limit of noise standards.

**DETAILS OF INSTRUMENT USED** 

Instrument Used:Sound Level MeterDate of calibration:20/03/2023Validity21/03/2024

Rememed

25-03-24

CHINCHWAD PUNE-411019

Authorized Signatory

SJML Mr. Sunil Mehta (Managing Director)



## **Annexure III**

#### **LIST OF TREES**

Sr. No.	Common Name	Scientific name	No. of Trees
1	Silver Oak	Grevillea robusta	07
2	Pimpal	Ficus religiosa	09
3	Umbar/ Audumbar	Ficus racemosa	03
4	Kadulimb/ Neem	Azandirachta indica	07
5	Ashoka	Polyarlthia longifolia	10
6	Kanchan	Bauhinia variegate	08
7	Tabebuia	Tabebuia chrysantha	02
8	Nilgiri	Eucalyptus obliqua	12
9	Son Chafa	Michelia champaca	03
10	Suru	Casuarina equisetifolia	04
11	Gulmohor	Delomix regia	04
12	Badam	Terminalia catapa	07
13	Bottle brush	Callistemon citrinus	02
14	Spathodia	Spathodea campanulata	03
15	Shevga	Moringa oleifera	02
16	Chandan	Santalum album	01
17	Chinch	Tamarindus indica	01
18	Apta	Bauhinia racemosa	05
19	kadi patta	Murraya koenigii	01
20	Ficus	-	28
21	Karanj	-	03
22	Awala	-	03
23	Amba (Mango)	-	10
24	X-Max		02
25	Unknown		02
Total T	rees		139
23	Areca Palm, Bottle palm, Supari Palm	-	28
Total tree	es + Palms		167

# Emcure PIMPRI-PUNE.

## PHOTOGRAPHS OF GREEN BELT IN COMPANY PREMISES:





# Emcure PIMPRI-PUNE.





#### **Annexure IV**

#### PHOTOGRAPHS OF FIRE DETECTION AND FIRE PREVENTION EQUIPMENTS

## 1. Fire extinguishers –

Sr. No.	Type of Extinguisher	Capacity	Qty
1	ABC	5 Kg	28 Nos
2	ABC	6 Kg	10 Nos
3	Modular ABC	2 Kg	6 Nos
4	ABC	1 Kg	2 Nos
5	CO <sub>2</sub>	2 Kg	2 Nos
6	CO <sub>2</sub>	3 Kg	1 Nos
7	CO <sub>2</sub>	4.5 Kg	92 Nos
8	M Foam	9 Lit	13 Nos
9	M Foam	50 Lit	2 Nos
		Total	156 Nos



## 2. Fire hydrant post, Hose Reel and Hose Box -

Sr. No.	Item	Qty
1	Fire Hydrant Post	19 Nos
2	Hose Box	19 Nos
3	Delivery Hose Pipe	38 Nos
4	Short Branch	19 Nos
5	Fire Service Inlet	2 Nos
6	Water Monitor	2 Nos
7	Hose Reel	3 Nos
8	Sand Bucket	21 Nos

# Emcure PIMPRI-PUNE.



## 3. Fire Alarm System - Manual Call Point:

Sr. No.	Item	Qty
1	Fire Detection Panel	6 Nos
2	Fire Detection Repeater	1 Nos
	Panel	
3	Smoke Detector	241 Nos
4	Manual Call Point	26 Nos
5	Hooter	24 Nos




# Emcure PIMPRI-PUNE.

## **Smoke detector**



## 5. Fire Alarm Panel



## Emcure PIMPRI-PUNE.

## 6. Earthing and bonding of Equipments



## 7. Hooter cum sounder



## **Emcure**

PIMPRI-PUNE.

8. Fire Suit, fire extinguishers, fire hydrant point and fire bucket stand.



9. Self-contained breathing apparatus – 05 Nos



## Emcure PIMPRI-PUNE.

## 10. Breathing airline respirator- 02 Nos



## 11. Spill control kit – 09 Nos



## Emcure PIMPRI-PUNE.

## 12. Fire Hydrant System

Sr. No.	Fire Hydrant System	Capacity	Qty
1	Water Tank	100 m3	01 Nos
2	Main Electric Pump	137 m3/hr	01 Nos
3	Jokey Pump	11 m3/hr	01 Nos
4	D.G. set Pump	138 m3/hr	01 Nos



## MAHARASHTRA POLLUTION CONTROL BOARD

Tel: 24010706/24010437

Fax: 24023516

Website: http://mpcb.gov.in Email: cac-cell@mpcb.gov.in



Kalpataru Point, 2nd and 4th floor, Opp. Cine Planet Cinema, Near Sion Circle, Sion (E), Mumbai-400022

Date: 01/06/2023

RED/L.S.I (R58) No:- Format1.0/CC/UAN No.MPCB-CONSENT-0000156815/CR/2306000127

To, Emcure Pharmaceuticals Ltd. Plot No. 12/1, 12/2,,Plot No. 12/1, 12/2, F II Block, MIDC Pimpri, Tal Haveli, Dist Pune.



Sub: Grant of Amendment in Consent to Operate under Change in Product Mix.

Ref:

- 1. Consent to Operate accorded by Board vide Format BO/AST/UAN No. 0000010685/O/CC-1703001434, dtd. 21.03.2017 which was valid upto 31.12.2021.
- 2. Consent to Operate accorded by Board vide Format 1.0 / AS (T) / UAN No. 0000124193 /CR/ 2207000763, Date. 15.07.2022 valid upto 31.12.2026
- 3. Environmental Clearance is granted to the industry for expansion ref no. SEAC-2511/CR-741/TC2 dated 12.05.2014.
- 4. Minutes of 4th Technical Committee Meeting dtd. 10.03.2023.
- 5. Minutes of 4th Consent Committee meeting dtd. 12.05.2023.

Your application No.MPCB-CONSENT-0000156815 Dated 21.12.2022

For: Grant of Consent to Operate under Section 26 of the Water (Prevention & Control of Pollution) Act, 1974 & under Section 21 of the Air (Prevention & Control of Pollution) Act, 1981 and Authorization under Rule 6 and Rule 18(7) of the Hazardous & Other Wastes (Management & Transboundary Movement) Rules 2016 is considered and the consent is hereby granted subject to the following terms and conditions and as detailed in the schedule I, II, III & IV annexed to this order:

- 1. The consent to renewal is granted for a period up to 31/12/2026
- 2. The capital investment of the project is Rs.59.51 Crs. (As per C.A Certificate submitted by industry Existing CI is-Rs. 31.51/- Crs + Expansion/Increase in C.I. Rs. 28.0/- Crs)

## 3. Consent is valid for the manufacture of:

Sr No	Product	Existing Quantity	Proposed Quantity	Total	иом
Prod	ucts				
API 8	R Pharmaceutical Intermediates				
	Desvenlafaxine (Existing)				
	Dexmedetomidine Hydrochloride (Existing)				
	S (-) Pantoprazole Sodium (Existing)				
	Pentamidine Isethionate (Existing)				
	Nefopam Hydrochloride (Existing)				
	Adenosine (Existing)				
	S (-) Amlodipine Besilate (Existing)				
	Atenolol (Existing)				
	Dexketoprofen Trometamol (Existing)				
	Febuxostat (Existing)				
	Iron Sucrose Complex (Existing)				
1	Isosulfan Blue (Existing)	2	0	2	MT/M
1	Metoclopramide Hydrochloride (Existing)		U		
	Prochlorperazine Edisylate (Existing)				
	Etodolac (Existing)				
	Zoledronic Acid (Existing)				
	Triamterene (Existing)				
	Neostigmine Methylsulphate (Existing)				
	Ritonavir (Existing)				
	Cidofovir (New)				
	Milrinone (New)				
	Dydrogesterone (New)				
	Progesterone (New)				
	R & D products (Max 100 Kg/M)				

(Total production quantity shall not exceed 2.0 MT/M)

## 4. Conditions under Water (P&CP), 1974 Act for discharge of effluent:

Sr No	Description	Permitted (in CMD)	Standards to	Disposal Path
1.	Trade effluent	19	As per Schedule-I	On land for gardening
2.	Domestic effluent	5	As per Schedule-I	On land for gardening

## 5. Conditions under Air (P& CP) Act, 1981 for air emissions:

Sr No.	Stack No.	Description of stack / source	Number of Stack	Standards to be achieved
1	S-1	Boiler 1 & Boiler 2	1	As per Schedule -II
2	S-2	DG Set 500 KVA	1	As per Schedule -II
3	S-3	DG Set 500 KVA	1	As per Schedule -II
4	S-4	Process Vent	1	As per Schedule -II
5	S-5	Process Vent	1	As per Schedule -II
6	S-6	Process Vent	1	As per Schedule -II

### 6. Non-Hazardous Wastes:

Sr No	Type of Waste	Quantity	UoM	Treatment	Disposal
1	Waste Packing material, rubber.	0.500	MT/M	Sale	Sale to authorized party
2	MS, SS, Aluminum, GI, cable Scrap	0.600	MT/M	Sale	Sale to authorized party
3	PVC/fibers/Metal/Clean drums, carboys, glass bottles.	500	MT/M	Sale	Sale to authorized party
4	Ash From Boiler	-0.100	MT/M	Sale	Sale to Brick Manufacturer
5	Corrugated boxes, wooden boxes and broken glass.	500	No/M	Sale	Sale to authorized party

# 7. Conditions under Hazardous & Other Wastes (M & T M) Rules 2016 for Collection, Segregation, Storage, Transportation, Treatment and Disposal of hazardous waste:

Sr No	Category No./ Type	Quantity	UoM	Treatment	Disposal
1	5.1 Used or spent oil	0.21	MT/M	Recycle*	Sale to authorised party / CHWTSDF
2	28.1 Process Residue and wastes	1.5	MT/M	Incineration	CHWTSDF
3	28.4 Off specification products	1.0	MT/M	Incineration	CHWTSDF
4	28.5 Date-expired products	3.0	MT/M	Incineration	CHWTSDF
5	20.2 Spent solvents	10.0	MT/M	Recycle*	Sale to authorised party / CHWTSDF
6	35.3 Chemical sludge from waste water treatment	2.5	MT/M	Landfill	CHWTSDF
7	28.2 Spent catalyst	0.1	MT/M	Recycle*	Sale to authorised party / CHWTSDF

Sr No	Category No./ Type	Quantity	UoM	Treatment	Disposal
8	33.1 Empty barrels /containers /liners contaminated with hazardous chemicals /wastes	0.5	MT/M	I <b>₽</b> ₽¢\/¢ ₽↑	Sale to authorised party / CHWTSDF

(\* Industry shall ensure disposal to the Actual user having permissions under Rule 9 of Hazardous and other Waste (M & TM) Rules, 2016.)

8. Conditions under E-Waste Management:

Sr	No	Type of Waste	Quantity	UoM	Disposal Path
	1	E- Waste	100.00	Kg/Annum	Authorized re-processor

### 9. Treatment and Disposal of Biomedical Waste generated to CBMWTSDF:

Sr.No	Category	Type of Waste	Quantity not to exceed (Kg/M)	Segregation Color coding	Treatment & Disposal
1	Yellow	a) Soiled Waste	50.00	Yellow colored non- chlorinated plastic bags or containers	CBMWTSDF
2	Red	Contaminated waste (Recyclable)	50.00	Red colored non chlorinated plastic bags or containers	CBMWTSDF

- 10. The Board reserves the right to review, amend, suspend, revoke this consent and the same shall be binding on the industry.
- 11. This consent should not be construed as exemption from obtaining necessary NOC/ permission from any other Government authorities.
- 12. The industry shall obtain necessary permission from the Directorate of Industrial Safety and Health (DISH).
- 13. The applicant shall not carry out any excess production or produce new products without Consent of the Board and without Environmental Clearance wherever it applicable.
- 14. The applicant shall properly collect, transport & regularly dispose-off the Hazardous Waste to CHWTSDF, in compliance of the Hazardous and other Waste (M & TH) Rule-2016 through online manifest system.
- 15. The industry shall ensure connectivity of continuous online monitoring system to the Board server & data to be transmitted directly from Data Logger to the Board server.
- 16. Industry shall comply the Boards Circular dtd. 05.02.2020 for use of cleaner fuel.
- 17. This consent is issued pursuant to the Minutes of the 4th Technical Committee meeting under change in product-mix held on 10.03.2023. This Consent is issued based on self-assessment of Pollution Load submitted by you in Board's prescribed format and Certificate of "No Increase in pollution load" issued by Goldfinch Engineering Systems Pvt. Ltd., vide letter dtd. 29.12.2022. If any violation and / or submission of misleading information are noticed, then the consent issued under MoEF & CC Product Mix Circular dtd. 14.12.2006 will stand automatically cancelled and you have to follow the procedure of EIA Notification, 2006 and Amendments thereof for obtaining Environmental Clearance.

- 18. The applicant shall comply with the conditions of the Environmental Clearance granted for expansion vide ref no. SEAC-2511/CR-741/TC2 dated 12.05.2014 and shall ensure display/ upload of Six- Monthly Compliance monitoring report on their official website.
- 19. This consent is issued pursuant to 4th Consent committee meeting dtd. 12.05.2023.
- 20. This consent is issued with the overriding effect to earlier consent issued by the Board No:- Format 1.0 / AS (T) / UAN No. 0000124193 /CR/ 2207000763, Date. 15.07.2022 valid upto 31.12.2026.
- 21. The applicant shall make an application for renewal of consent 60 days prior to date of expiry of the consent.
- . This consent is issued as per communication letter dated 03/11/2022 which is approved by competent authority of the board.





d4091942 22e45bc4 ba2e6d4a d84c003c 8a9e24ee d3d67a3f 2a5f156c eb3eb5e6

Signed by: Dr. J.B.Sangewar
Assistant Secretary (Technical)
For and on behalf of,
Maharashtra Pollution Control Board
ast@mpcb.gov.in
2023-06-01 17:48:32 IST

### **Received Consent fee of -**

	Sr.No	Amount(Rs.)	Transaction/DR.No.	Date	Transaction Type
	1	100000.00	TXN2212004787	30/12/2022	Online Payment
ĺ	2	150000.00	TXN2301004230	25/01/2023	Online Payment

(This consent is issued with the overriding effect to earlier consent issued by the Board No:- Format 1.0 / AS (T) / UAN No. 0000124193 /CR/ 2207000763, Date. 15.07.2022 valid upto 31.12.2026.)

### Copy to:

- 1. Regional Officer, MPCB, Pune and Sub-Regional Officer, MPCB, Pimpri Chinchwad
- They are directed to ensure the compliance of the consent conditions.
- 2. Chief Accounts Officer, MPCB, Sion, Mumbai

#### **SCHEDULE-I**

## Terms & conditions for compliance of Water Pollution Control:

- 1. A] As per your application, you have provided Effluent Treatment Plant (ETP) of designed capacity of 25.00 CMD consisting of Primary (Collection tank, Neutralization tank, Equalization tank, Flash mixer, Primary Clarifier/Primary Settling Tank), Secondary (Activated sludge process), Tertiary (Pressure sand filter, Activated carbon filter), Sludge treatment (Sludge drying bed) for the treatment of 19 CMD of trade effluent.
  - B] The Applicant shall operate the effluent treatment plant (ETP) to treat the trade effluent so as to achieve the following standards prescribed by the Board or under EP Act, 1986 and Rules made there under from time to time, whichever is stringent:

Sr.No	Parameters	Limiting concentration not to exceed in mg/l, except for pH
(1)	рН	6.0 -8.5
(2)	BOD (3 days 27°C)	30
(3)	COD	250
(4)	TSS	100
(5)	Oil & Grease	10
(6)	Total Dissolved Solids	2100
(7)	Chloride	महाराह
(8)	Sulphate	1000

- C] The Industry shall ensure connectivity online monitoring system to the MPCB server including separate energy meter for pollution control system.
- D] The treated effluent shall be recycled to the maximum extent for secondary purposes & remaining shall be discharged on own land for gardening. In no case, at any time effluent shall find its way outside factory premises.
- 2. A] As per your application, primary treated sewage connected to Effluent Treatment Plant for further treatment & disposal.
  - B] Industry shall comply prescribed standards & disposal path as prescribed at Sr. No. 1 B & C of schedule I.
- 3. The Board reserves its rights to review plans, specifications or other data relating to plant setup for the treatment of waterworks for the purification there of & the system for the disposal of sewage or trade effluent or in connection with the grant of any consent conditions. The Applicant shall obtain prior consent of the Board to take steps to establish the unit or establish any treatment and disposal system or an extension or addition thereto.
- 4. The industry shall ensure replacement of pollution control system or its parts after expiry of its expected life as defined by manufacturer so as to ensure the compliance of standards and safety of the operation thereof.

5. The Applicant shall comply with the provisions of the Water (Prevention & Control of Pollution) Act, 1974 and as amended, by installing water meters and other provisions as contained in the said act:

Sr. No.	Purpose for water consumed	Water consumption quantity (CMD)
1.	Industrial Cooling, spraying in mine pits or boiler feed	36.00
2.	Domestic purpose	9.00
3.	Processing whereby water gets polluted & pollutants are easily biodegradable	36.00
4.	Processing whereby water gets polluted & pollutants are not easily biodegradable and are toxic	0.00
5.	Gardening	0.00

6. The Applicant shall provide Specific Water Pollution control system as per the conditions of EP Act, 1986 and rule made there under from time to time/ Environmental Clearance/ CREP guidelines.



#### **SCHEDULE-II**

## **Terms & conditions for compliance of Air Pollution Control:**

1. As per your application, you have provided the Air pollution control (APC) system and erected following stack (s) to observe the following fuel pattern:

Stack No.	Source	APC System provided/prop osed	Stack Height(in mtr)	Type of Fuel	Sulphur Content(in %)	Pollutant	Standard		
	Boiler	Stack		LDO 432	1.8	ТРМ	50 Mg/Nm³		
	Doller	Stack		Lit/Day	1.0	SO2	15.55 Kg/Day		
S1			30.00	LDO 78	1.8	TPM	50 Mg/Nm³		
31	Boiler	Scrubber	30.00	30.00	Kg/Hr 	1.0	SO2	67.39 Kg/Day	
	Doller		Scrasser			ТРМ	150 Mg/Nm³		
								Kg/Hr	SO2
S2 &	DG Set 500	Acoustic	3.00	Diesel 22	1	ТРМ	50 Mg/Nm³		
S3	KVA x 2 nos.	Enclosure		Ltr/Hr	1	SO2	3.52 Kg/Day		
S4	Process Vent	Scrubber	10.00	- 0NA	-	Acid Mist	35 Mg/Nm³		
S5	Process Vent	Scrubber	5.00	- 0NA	-	Acid Mist	35 Mg/Nm³		
S6	Process Vent	Scrubber	5.00	0 00 NA	-	Acid Mist	35 Mg/Nm³		

(D.G Set stack height shall be above roof of building)

- The Applicant shall provide Specific Air Pollution control equipments as per the conditions of EP Act, 1986 and rule made there under from time to time/ Environmental Clearance / CREP quidelines.
- 3. The applicant shall operate and maintain above mentioned air pollution control system, so as to achieve the level of pollutants to the following standards:

Parameters	Standards (unit)		
Total Particulate Matter	Not to exceed	50 mg/ Nm3	

- 4. The Applicant shall obtain necessary prior permission for providing additional control equipment with necessary specifications and operation thereof or alteration or replacement/alteration well before its life come to an end or erection of new pollution control equipment.
- 5. The Board reserves its rights to vary all or any of the condition in the consent, if due to any technological improvement or otherwise such variation (including the change of any control equipment, other in whole or in part is necessary).
- 6. Solvent Management shall be carried out as follows:
  - a. Reactors shall be connected to Water / Chilled Water /Brine Condenser system.
  - b. Reactors and solvent handling pumps shall have mechanical seals to prevent the leakages.
  - c. The condensers shall be provided with adequate Heat transfer area (HTA) and residence time so as to achieve more than 97% overall recovery

- d. Solvents shall be stored in a separate space specified with all safety measures.
- e. Proper earthing shall be provided in all the equipment's, wherever solvent handling is done.
- f. Entire plant shall be flame proof. The solvent storage tanks shall be provided with breather valve to prevent losses.
- g. All the solvent storage tanks shall be connected with vent condensers with Water / chilled water / Brine circulation.
- h. Fugitive emissions shall be controlled at 99.95% with effective chillers.
- i. Solvent transfer shall be through pump.
- j. Metering and control of quantities of active ingredients to minimize wastes.
- k. Use of automatic filling to minimize spillage.
- I. Use of close feed system into batch reactors.
- m. Venting equipment through vapour recovery system.



## **SCHEDULE-III**

### **Details of Bank Guarantees:**

Sr. No	Consent (C2E/ C2O /C2R)	Amt of BG Imposed	Submission Period	Purpose of BG	Compliance Period	Validity Date
1	C to E	Rs. 5/- Lakhs	Existing to be extended	Towards compliance of consent conditions	31/12/2026	30/06/2027
2	C to R (Existing to be extended)	Rs. 5/- Lakhs	Existing to be extended	Towards O & M of pollution control systems	31/12/2026	30/06/2027
3	C to R	Rs. 1/- Lakhs	Existing to be extended	Industry shall recycle 50% treated effluent for utility purpose.	31/12/2026	30/06/2027

<sup>\*\*</sup>Existing BG obtained for above purpose if any, may be extended for period of validity as above.

## **BG** Forfeiture History

Srno.	CONCANT	Amount of BG imposed	Submission Period	Purpose of BG	Amount of BG Forfeiture	BG		
	NA							

## **BG Return details**

Srno.	Consent (C2E/C2O/C2R)	BG imposed	Purpose of BG	Amount of BG Returned		
	NA					

#### **SCHEDULE-IV**

#### **General Conditions:**

- Consumers or bulk consumers of electrical and electronic equipment listed in Schedule
  I shall ensure that e-waste generated by them is channelised through collection centre
  or dealer of authorised producer or dismantler or recycler or through the designated
  take back service provider of the producer to authorised dismantler or recycler
- 2. Bulk consumers of electrical and electronic equipment listed in Schedule I shall maintain records of e-waste generated by them in Form-2 and make such records available for scrutiny by the concerned State Pollution Control Board
- Consumers or bulk consumers of electrical and electronic equipment listed in Schedule I shall ensure that such end-of-life electrical and electronic equipment are not admixed with e-waste containing radioactive material as covered under the provisions of the Atomic Energy Act, 1962 (33 of 1962) and rules made there under;
- 4. Bulk consumers of electrical and electronic equipment listed in Schedule I shall file annual returns in Form-3, to the concerned State Pollution Control Board on or before the 30th day of June following the financial year to which that return relates. In case of the bulk consumer with multiple offices in a State, one annual return combining information from all the offices shall be filed to the concerned State Pollution Control Board on or before the 30th day of June following the financial year to which that return relates.
- 5. Specific Conditions for storage, Handling and Disposal of Waste from Electrical & Electronic equipment (WEEE):
  - Collection of WEEE The applicant must provide appropriate and dedicated vehicles duly identified as per the norms for transportation of Hazardous Waste. The applicant shall obtain all the required permits for transportation of WEEE from competent authority. The applicant shall ensure the safe transport of the WEEE without any spillage during transportation.
    - **Storage for disassembled parts:** The applicant must provide appropriate storage for disassembled spare parts from WEEE. Some spare parts (e.g. motors and compressors) will contain oil and/or other fluids. Such part must be appropriately segregated and stored in containers that are secured such that oil and other fluids cannot escape from them. These containers must be stored on an area with an area with an impermeable surface and a sealed drainage system.
  - 2. Storage for other components and residues: Other components and residues arising from the treatment of WEEE will need to be contained following their removal for disposal or recovery. Where they contain hazardous substances they should be stored on impermeable surface and in appropriate containers or bays with weatherproof covering. Containers should be clearly labelled to identify their contents and must be secured so that liquids, including rain water cannot enter them. Components should be segregated having regard to their eventual destinations and the compatibility of the component types. All batteries should be handled and stored having regard to the potential fire risk associated with team.
  - 3. Balances: WEEE Guidelines also requires that sites for handling of WEEE have "balances to measure the weight of the segregated waste". The objective is to ensure that a record of weights can be maintained of WEEE entering a facility and components and materials leaving each site (together with their destinations). The nature of the weighing equipment should be appropriate for the type and quantity of WEEE being processed.

- 4. Plastic, which cannot be recycled and is hazardous in nature, is recommended to be land filled in nearby CHWTSDF.
- 5. Ferrous and nonferrous metal recycling facilities fall under the purview of existing environmental regulations for air, water, noise, land and soil pollution and generation of hazardous waste and the same should be followed.
- 6. CFCS should be either reused or incinerated in common hazardous waste Incineration facilities at CHWTSDF.
- 7. Waste Oil should be either reused or incinerated in common hazardous waste incineration facilities.
- 8. PCB's containing capacitors shall be incinerated in common hazardous waste incineration facilities at CHWTSDF.
- 9. Mercury recovery and lead recycling facilities from batteries fall under the Hazardous & Other Wastes (M & TM) Rules, 2016.
- 10. Existing environmental regulations for air; water; noise, land and soil pollution and generation of hazardous waste and the same should be followed. In case Mercury or lead recovery is very low, they can be temporarily stored at e-waste recycling facility and later disposed in TSDF.
- 11. The industry shall maintain records of the e-waste purchased, processed in Form-2 and shall file annual returns of its activities of previous year in Form-3 as per Rules 11(9) & 13(3)(vii) of the E-Waste(M) Rules, 2016; on or before 30th day of June of every year.
- 6. The Energy source for lighting purpose shall preferably be LED based
- 7. The PP shall harvest rainwater from roof tops of the buildings and storm water drains to recharge the ground water and utilize the same for different industrial applications within the plant
- 8. Conditions for D.G. Set
  - a) Noise from the D.G. Set should be controlled by providing an acoustic enclosure or by treating the room acoustically.
  - b) Industry should provide acoustic enclosure for control of noise. The acoustic enclosure/ acoustic treatment of the room should be designed for minimum 25 dB (A) insertion loss or for meeting the ambient noise standards, whichever is on higher side. A suitable exhaust muffler with insertion loss of 25 dB (A) shall also be provided. The measurement of insertion loss will be done at different points at 0.5 meters from acoustic enclosure/room and then average.
  - c) Industry should make efforts to bring down noise level due to DG set, outside industrial premises, within ambient noise requirements by proper sitting and control measures.
  - d) Installation of DG Set must be strictly in compliance with recommendations of DG Set manufacturer.
  - e) A proper routine and preventive maintenance procedure for DG set should be set and followed in consultation with the DG manufacturer which would help to prevent noise levels of DG set from deteriorating with use.
  - f) D.G. Set shall be operated only in case of power failure.
  - g) The applicant should not cause any nuisance in the surrounding area due to operation of D.G. Set.
  - h) The applicant shall comply with the notification of MoEFCC, India on Environment (Protection) second Amendment Rules vide GSR 371(E) dated 17.05.2002 and its amendments regarding noise limit for generator sets run with diesel.
- 9. The applicant shall maintain good housekeeping.

- 10. The non-hazardous solid waste arising in the factory premises, sweepings, etc. be disposed of scientifically so as not to cause any nuisance / pollution. The applicant shall take necessary permissions from civic authorities for disposal of solid waste.
- 11. The applicant shall not change or alter the quantity, quality, the rate of discharge, temperature or the mode of the effluent/emissions or hazardous wastes or control equipments provided for without previous written permission of the Board. The industry will not carry out any activity, for which this consent has not been granted/without prior consent of the Board.
- 12. The industry shall ensure that fugitive emissions from the activity are controlled so as to maintain clean and safe environment in and around the factory premises.
- 13. The industry shall submit quarterly statement in respect of industries obligation towards consent and pollution control compliance's duly supported with documentary evidences (format can downloaded from MPCB official site).
- 14. The industry shall submit official e-mail address and any change will be duly informed to the MPCB.
- 15. The industry shall achieve the National Ambient Air Quality standards prescribed vide Government of India, Notification No. B-29016/20/90/PCI-L dated. 18.11.2009 as amended.
- 16. The Board reserves its rights to review plans, specifications or other data relating to plant setup for the treatment of waterworks for the purification thereof & the system for the disposal of sewage or trade effluent or in connection with the grant of any consent conditions. The Applicant shall obtain prior consent of the Board to take steps to establish the unit or establish any treatment and disposal system or an extension or addition thereto.
- 17. The industry shall ensure replacement of pollution control system or its parts after expiry of its expected life as defined by manufacturer so as to ensure the compliance of standards and safety of the operation thereof.
- 18. The PP shall provide personal protection equipment as per norms of Factory Act
- 19. Industry should monitor effluent quality, stack emissions and ambient air quality monthly/quarterly.
- 20. Whenever due to any accident or other unforeseen act or even, such emissions occur or is apprehended to occur in excess of standards laid down, such information shall be forthwith Reported to Board, concerned Police Station, office of Directorate of Health Services, Department of Explosives, Inspectorate of Factories and Local Body. In case of failure of pollution control equipments, the production process connected to it shall be stopped.
- 21. The applicant shall provide an alternate electric power source sufficient to operate all pollution control facilities installed to maintain compliance with the terms and conditions of the consent. In the absence, the applicant shall stop, reduce or otherwise, control production to abide by terms and conditions of this consent.
- 22. The industry shall recycle/reprocess/reuse/recover Hazardous Waste as per the provision contain in the Hazardous and Other Wastes (M & TM) Rules 2016, which can be recycled /processed /reused /recovered and only waste which has to be incinerated shall go to incineration and waste which can be used for land filling and cannot be recycled/reprocessed etc. should go for that purpose, in order to reduce load on incineration and landfill site/environment.
- 23. An inspection book shall be opened and made available to the Board's officers during their visit to the applicant.

- 24. Industry shall strictly comply with the Water (P&CP) Act, 1974, Air (P&CP) Act, 1981 and Environmental Protection Act, 1986 and industry specific standard under EP Rules 1986 which are available on MPCB website (www.mpcb.gov.in).
- 25. Separate drainage system shall be provided for collection of trade and sewage effluents. Terminal manholes shall be provided at the end of the collection system with arrangement for measuring the flow. No effluent shall be admitted in the pipes/sewers downstream of the terminal manholes. No effluent shall find its way other than in designed and provided collection system.
- 26. Neither storm water nor discharge from other premises shall be allowed to mix with the effluents from the factory.
- 27. The industry should not cause any nuisance in surrounding area.
- 28. The industry shall take adequate measures for control of noise levels from its own sources within the premises so as to maintain ambient air quality standard in respect of noise to less than 75 dB (A) during day time and 70 dB (A) during night time. Day time is reckoned in between 6 a.m. and 10 p.m. and night time is reckoned between 10 p.m. and 6 a.m.
- 29. The industry shall create the Environmental Cell by appointing an Environmental Engineer, Chemist and Agriculture expert for looking after day to day activities related to Environment and irrigation field where treated effluent is used for irrigation.
- 30. The applicant shall provide ports in the chimney/(s) and facilities such as ladder, platform etc. for monitoring the air emissions and the same shall be open for inspection to/and for use of the Board's Staff. The chimney(s) vents attached to various sources of emission shall be designated by numbers such as S-1, S-2, etc. and these shall be painted/ displayed to facilitate identification.
- 31. The industry should comply with the Hazardous and Other Wastes (M & TM) Rules, 2016 and submit the Annual Returns as per Rule 6(5) & 20(2) of Hazardous and Other Wastes (M & TM) Rules, 2016 for the preceding year April to March in Form-IV by 30th June of every year.
- 32. The applicant shall install a separate meter showing the consumption of energy for operation of domestic and industrial effluent treatment plants and air pollution control system. A register showing consumption of chemicals used for treatment shall be maintained.
- 33. The applicant shall bring minimum 33% of the available open land under green coverage/ plantation. The applicant shall submit a yearly statement by 30th September every year on available open plot area, number of trees surviving as on 31st March of the year and number of trees planted by September end.
- 34. The Board reserves its rights to review plans, specifications or other data relating to plant setup for the treatment of waterworks for the purification thereof & the system for the disposal of sewage or trade effluent or in connection with the grant of any consent conditions.
- 35. The firm shall submit to this office, the 30th day of September every year, the Environment Statement Report for the financial year ending 31st March in the prescribed FORM-V as per the provisions of Rule 14 of the Environment (Protection) (second Amendment) Rules, 1992.
- 36. The Applicant shall obtain necessary prior permission for providing additional control equipment with necessary specifications and operation thereof or alteration or replacement/alteration well before its life come to an end or erection of new pollution control equipment.

- 37. The Board reserves its rights to vary all or any of the condition in the consent, if due to any technological improvement or otherwise such variation (including the change of any control equipment, other in whole or in part is necessary).
- 38. The applicant shall provide facility for collection of environmental samples and samples of trade and sewage effluents, air emissions and hazardous waste to the Board staff at the terminal or designated points and shall pay to the Board for the services rendered in this behalf.

This certificate is digitally & electronically signed.



Emcure PIMPRI-PUNE

PEH-031/L2/01

## EMCURE PHARMACEUTICAL LTD Plot No. 12/1 &12/2, F-II Block, Pimpri-Pune.

#### MOCK DRILL REPORT

Type of Emergency	During transferring of methanol bottle (2.5 Lit), gets falls down from
	bottle carrier. Spillage of solvent & while collecting of spill pad
-	catches fire due to static charge and person carrying was
	unconscious followed by evacuation.
Date of Mock Drill	25 Mar 2024
Time of Mock Drill	16:01 Hrs
Location	Block-1, Quality Control.

### A) Description of Scenario:

Mr. Kuldip Nanavare while transferring methanol bottle (2.5 Ltr) from Instrument Room- I to Instrument Room- IV. Bottle carrier gets fall down from his hand. Resulted in Spillage of solvent. Mr. Kuldip Nanavare shout on to inform others about the spill & got semi unconscious due to inhaling of fumes. Immediately incident controller Mr. Pushpakul Patil dial emergency Ext. No and informed to security gate for activate alert siren. From adjacent room Mr. Shrikant Babar & Mr. Sandip Jorwar departmental first aider rushed and shifted Mr. Kuldip Nanavare outside of lab in fresh air. Meantime Mr. Amol Indalkar & Mr. Sanket Shinde immediately rush to bring nearby Spill Kit for controlling spillage. During spill control activity due to static charge spill pad catches fire. Immediately incident controller Mr. Pushpakul Patil inform to Mr. Dnyaneshwar Patil (Main controller) about the fire and to activate evacuation siren & to send safety squad team to incident spot. Mr. Dnyaneshwar Patil (Main controller) inform security gate to declare emergency by activating emergency siren. After hearing emergency siren, EHS floor marshall evacuate all employee to assembly point. Main controller sends first aider and safety squad team to incident spot and instructed security to keep ambulance ready. Fire fighter Mr. Dipak Gadakh wearing Fire suit and SCBA set rushed towards incident spot and extinguish the fire by using CO2 type fire extinguisher. First aid team members were given first aid to Mr. Kuldip Nanavare in OHC. Spill Kit and CO<sub>2</sub> type fire extinguisher was used for spill containment and extinguishing of the fire. Incident Controller & Fire fighter team ensured the complete extinguishing of fire. HR and Security completed the head count at assembly point and informed to the Main controller. Main Controller & Incident Controller briefed about the Incident & efforts taken,

## **Emcure**

## PIMPRI-PUNE

PEH-031/L2/01

Observations shared by observers. "All clear" was declared by Main Controller and communicated to all people to go back to workplace.

## B) Teams involved in Mock Drill:

Sr. No	Team	Name of Employees	
1	Safety Squad (Fire	Mr. Dipak Gadakh, Mr. Atul Bhokse, Mr. Sanket Shinde & Mr	
1	Fighting) Team	Amol Indalkar	
2	First Aid Team	Mr. Shrikant Babar & Mr. Sandip Jorwar	
3	Incident Controller	Mr. Pushpakul Patil	
4	Main Controller	Mr. Dnyaneshwar Patil	

## C) Mock Drill Observers:

Sr. No	Name of observer	Designation	Location
1	Mr. Dhananjay Gadekar	Senior Manager - QA	Incident Spot
2	Mr. Nikhil Tiwade	Officer-EHS	Incident Spot
3	Mrs. Kamlesh Shinde	Senior Manager-CTL	Emergency Control Centre
4	Mr. Amol Joshi	Assistant Manager- Micro QC	Assembly Point
5	Mr. Mangesh Sonawane	Assistant Manager- EHS	Assembly Point

## D) Observations (Details of time required for each activity).

Sr.	Activity	Respoi	nse	Time
No	•		Time (Min)	
1	Spillage noticed by first observers Mr. Kuldip Nanavare	16:01	16:01	10 Sec
2	Mr. Kuldip Nanavare shout on to inform others about the spill & got unconscious due to inhaling of fumes.	16:01	16:01	30 Sec
3	Next room working Mr. Shrikant Babar & Mr. Sandip Jorwar departmental first aider rushed and evacuated Mr. Kuldip Nanavare outside of lab in fresh air.	16:01	16:01	30 Sec
4	Immediately incident controller Mr. Pushpakul Patil dialed emergency Ext. No 2922 and informed security gate for activate alert siren.	16:01	16:01	10 Sec

## Emcure PIMPRI-PUNE

PEH-031/L2/01

Sr.	-RI-PUNE		Response	
	Activity	_		Time
No		Time (I	VIIN)	Taken
5	Meantime Mr. Amol Indalkar & Mr. Sanket Shinde immediately	16:01	16:01	10 Sec
	rush to bring nearby Spill Kit for controlling spillage.			
6	During spill control activity due to static charge spill pad catches	16:01	16:02	2 Min
	fire.	10.01	10.02	Z 1VIII1
	Immediately incident controller informed to Mr. Dnyaneshwar Patil			
7	(Main controller) about the fire and to activate evacuation siren &	16:02	16:02	30 Sec
	to send safety squad team to incident spot.			
8	Main controller inform security gate to declare emergency by	40.00	40.00	40.0
0	activating emergency siren.	16:02	16:02	10 Sec
9	EHS Floor Marshall evacuated all employees to assembly point.	16:02	16:04	2 Min
	Main controller gave instruction to first aid team and safety squad			
10	to reach incident spot & instructed security to keep the ambulance	16:02	16:03	1 Min
	ready.			
40	Injured person shifted from QC area to OHC & first aid given in			
12	ОНС	16:02	16:03	1 min
	Fire fighter Mr. Dipak Gadakh wearing Fire suit and SCBA set			
13	rushed towards incident spot and extinguish the fire by using CO <sub>2</sub>	16:03	16:04	1 Min
	type fire extinguisher.			
4.4	Incident Controller & Fire fighter team ensured the complete			
14	extinguishing of fire.	16:04	16:05	1 Min
45	Incident controller report to main controller about situation under			
15	control by face to face communication.	16:04	16:05	1 Min
	HR and Security completed the head count at assembly point and			
16	informed to the Main controller. Total 81 person assembled &	16:04	16:07	3 Min
	head count match accurately with gate entry register.			
17	All clear siren sounded.	16:08	16:08	30 Sec
	Incident controller & Observer brief about incident and their			
18	observations to all employees.	16:08	16:10	2 Min
	one rations to all employees.			

## E) Suggestions / Recommendation:

Sr. No	Observations	Suggestions	Corrective action and compliance status	Responsibility	Compliance Status
1	Good response from all the employees during the emergency.	Follow the same and ensure the same in future.	We will ensure the same in future.	All employees	Complied
2	CABA set No:- 01 blocked with hilux sheet of project.	Hilux sheet to be removed.	Hilux sheet removed & CABA set made free from obstacle.	Engineering.	Complied
3	Emergency Ext telephone line disturbance sound observed.	Emergency Ext line to be check & rectified for any disturbance sound.	To be checked	Engineering & HR department	Complied

Prepared by

pml . 24

Approved By

28:03.2024

F) Photographs

1. Mr. Kuldip Nanavare while transferring methanol bottle (2.5 Ltr) from instrument room- I to instrument room- IV. Bottle carrier gets fall down from his hand.



PEH-031/L2/01

2. Mr. Kuldip Nanavare shout on to inform others about the spill & got unconscious due to inhaling of fumes.



3. Next room working Mr. Shrikant Babar & Mr. Sandip Jorwar departmental first aider rushed and evacuated Mr. Kuldip Nanavare outside.



## Emcure PIMPRI-PUNE

PEH-031/L2/01

4. Immediately incident controller Mr. Pushpakul Patil dialed emergency Ext. No 2922 and informed security gate for activate alert siren.





5. Meantime Mr. Amol Indalkar & Mr. Sanket Shinde immediately rush to bring nearby Spill Kit for controlling spillage.



PEH-031/L2/01

6. Fire fighter Mr. Dipak Gadakh wearing Fire suit and SCBA set rushed towards incident spot & Injured person shifted from incident spot to OHC with accompany by department First aider & given First aid.





7. Fire fighter Mr. Dipak Gadakh extinguish the fire by using CO<sub>2</sub> type fire extinguisher.



## **Emcure**

## PIMPRI-PUNE

PEH-031/L2/01

8. All employees rushed toward assembly point after hearing of emergency evacuation siren.



9. Head count carried out by Security Officer.



## Emcure PIMPRI-PUNE

PEH-031/L2/01

10. Incident controller & Site Controller brief about incident and their efforts to control emergency.







## **Annexure VII**

## **ENVIRONMENT MANAGEMENT PLAN**

The management will set aside adequate funds in its annual budget to fully meet the stated objectives of the environmental policy. The capital equipment for environmental management includes effluent treatment plant, pipelines and channels for discharge, green belt development, and environmental laboratory.

#### Air -

- 1. Online Stack monitoring connectivity done with MPCB & CPCB server.
- 2. Two no's DG set of 1010 & 500 KVA provided.
- 3. Total three no's of process scrubbers provided for controlling air emissions from process.
- 4. 3 no's of dust collectors provided for avoiding dusting during powder processing.
- 5. One IBR boiler and one Non IBR Boiler with common stack of 30 Mtr. provided.
- 6. Air quality monitoring done on quarterly basis form MOEF & CC approved laboratory.
- 7. Mechanical seal provided for transferring pumps.
- 8. Online Stack monitoring system installed and all the parameters within the MPCB/CPCB prescribed limits.
- 9. Online monitoring system connected to CPCB server, MPCB Server and working properly.

#### Water -

- 1. Effluent Treatment Plant is sufficient to take care of future load.
- 2. Effluent treatment plant consisting primary, secondary and tertiary treatment.
- 3. Treated effluent is reused for ETP primary treatment solution preparation, floor washing and remaining gardening inside the factory premises, which is meeting of MPCB norms.
- 4. Online effluent monitoring system installed and all the parameters within the MPCB/CPCB prescribed limits.
- 5. Online monitoring system connected to CPCB server, MPCB Server and working properly.
- 6. Water quality monitoring done on monthly basis form MOEF& CC approved laboratory.

## **Emcure**

#### PIMPRI-PUNE.

#### Noise -

- 1. Acoustic enclosure is provided to DG set to meet noise pollution norm.
- 2. Personnel protective equipment's like Ear muff, ear Plugs etc. provided and training given to uses.
- 3. Cautionary boards displayed at designated area.
- 4. Noise level monitoring done on quarterly basis form MOEF & CC approved laboratory.

#### Hazardous waste-

- 1. Hazardous waste generated at site send to common hazardous waste treatment storage disposal facility Ranjangaon and spent solvents send for disposal to authorized recyclers.
- 2. Annual return of hazardous waste in form IV submitted to MPCB.
- 3. Separate storage shed provided for hazardous waste.

### **Vermi compost project:**

1. We fully utilize the dry leafs, shredded papers, biosludge to vermi composting pit and generated vermicompost used for plants in company premises as a compost.

## **Tree plantation:**

Every year we are planted trees in factory premises and outside. The survival rate of these trees almost 99%.

### **Budget for Environmental Management:**

Sr.	Capital investment	O& M cost in Lac
No.		
1	Air Pollution Control Facilites	12.0
2	Green Belt	3.0
3	Laboratory Facility for Monitoring	3.0
4	ETP (Manpower, maintenance, changes in some parts of pumps, blowers)	13.0
5	Occupational Health	1.0
6	Hazardous Waste Cost	5.0
	Total	37.00



## **Annexure VIII**





### Annexure IX

## Government of Maharashtra

SEAC-2511/CR-741/TC2 Environment department Room No. 217, 2<sup>nd</sup> floor, Mantralaya Annexe, Mumbai- 400 032. Dated: 12<sup>th</sup> May, 2014

To,

M/s. Emcure Pharmascuticals Limited.

Plot No. 12/1,12/2,F-II Block,

MIDC, Pimpri- 411018

Subject: Environment clearance for proposed Expansion of existing project at Plot No12/1,12/2, F-II Block,Pimpri MIDC, Tal.Haveli, Distt. Pune by M/s. Emcure Pharmascuticals Limited.

Sir,

This has reference to your communication on the above mentioned subject. The proposal was considered as per the EIA Notification, 2006, by the State Level Expert Appraisal Committee-I, Maharashtra in its 67<sup>th</sup> & 62<sup>nd</sup> meetings and decided to recommend the project for prior environmental clearance to SEIAA. Information submitted by you has been considered by State Level Environment Impact Assessment Authority in its 63<sup>rd</sup> & 67<sup>th</sup> Meetings.

2. It is noted that the proposal is for grant of Environment Clearance for proposed Expansion of existing project at Plot No12/1, 12/2, F-II Block, Pimpri MIDC, Tal. Haveli, Distt. Pune. SEAC considered the project under screening category 5(f) B1 of EIA Notification 2006.

Brief Information of the project submitted by Project Proponent is as:

Name of the project	Expansion of API and pharmaceutical intermediates
Traine of the project	Existing Capacity- 200 Kg/M
	Proposed Capacity – I.8 MT/M
	(Total Capacity after expansion – 2.0 MT/M)
Project Proponent	M/s Emcure Pharmaceuticals Ltd.
Consultant	M/s.Sadekar Enviro Engineers Pvt. Ltd
Activity schedule in	5(f) B1,
the EIA Notification	
Area Details	Total Plot area of Plot 12/1-4072.00 m2
	Total Plot area of Plot 12/2-3966.00 m2
	Total Built up area of Plot 12/1-2025.463 m2
	Total Built up area of Plot 12/2- 2946.71 m2
Name of the Notified	MIDC Pimpri
Industrial area	
TOR given by	The ToR was approved during the expert committee meeting
SEAC? (If yeas	held on 17, November 2011 held at DoE, Mumbai, Maharashtra
then	vide letter no. SEAC 2011/CR 741/TC-2.
specify the meeting)	
Estimated capital	Total Project Cost: Rs.23.41 Cr.

cost of the Project										
Location details of the project:	Latitude:- 18 <sup>o</sup> 38' 56.28"N Longitude:- 73 <sup>o</sup> 49' 28.53"E Location: - Plot No. 12/1,12/2,F-II Block, MIDC – Pimpri, Dist – Pune. Elevation above Mean Sea Level (metres):- 651 M									
Distance from	Does not exist in 10 Km radius.									
Protected Areas										
Production details	Name of products, by products and intermediate products	Existing (T/year)	Proposed activity (new/modernization /expansion) T/year	Total (T/year						
	S(-) Amlodipine Besilate	•								
	API and Pharmaceutical intermediates	1.2	12.0	13.2						
Process details	Reaction such as p	olymerizatio	on, separation, then purit	fication,						
/manufacturing details	drying and packing									
Rain Water Harvesting(RWH)	Level of the Groun	nd water tabl	e: 40M							
Total Water	Total water requi	rement:								
Requirement	Fresh water (CMD): Source: M.I.D.C Water supply Use of the water: Process (CMD): 25 m³/day. Cooling water (CMD): 15 m³/day. DM Water (CMD): m³/day. Drinking (CMD): 5 Fire service (CMD): 100 M 3									
Storm water drainage	Natural water drainage pattern : Yes  Quantity of storm water: -  Size of SWD : 0.45 x 0.45									
Sewage generation and treatment	Amount of sewage	generation (	(CMD): 3.75 m <sup>3</sup> /day							

Effluent characteristic	Sr.no	Parameters (ph,bod,cod, heavy metal.ect	Inlet effluent characteris tic	Outlet effluent characte ristic	Effluent discharge standard (CPCB/MPCB)		
	1	PH	7.90	7.63	5.5-9.0		
	2	TSS	215	53	<100		
	3	COD	6247	180	<250		
	4	BOD	2142	25	<30		
	5	Oil Grease	Nil	Nil	<10		
	6	TDS	1634	1035	<2100		
	7	Chloride	420	235	< 600		
	8	Sulphate	516	431	< 1000		

ETP details	Amount of effluent generation (CMD): 23.5 M <sup>3</sup> /Day Capacity of the ETP (CMD): -25 m /day Amount of treated effluent recycled (CMD): 23.5 m <sup>3</sup> /day for green belt Membership of the CETP (If require): If yes then attach the letter submit the letter:-
Note on ETP technology to be used	We have Biological Treatment consisting of Primary, Secondary and tertiary

Disposal of the ETP sludge (If applicable)	Disposal: CHWTSDF Ranjangaon								
Solid waste Management	Sr no	Source			rm idge/Dry/s ry ect.)	Composition			
	1	ЕТР	0.83	Sluc		Inorganic			
	2	Process	0.416	Dry	,	Organic			
	3	Spent Catalyst	0.01	sluc	lge	Inorganics			
	4	Oily Sludge	Nil						
	5	5 Others like Battery waste, e waste etc (PlSpecify) Spent organic solvent Process residue & 0.416 Soli				Organic Organic			
	residue & 0.416								
	What are the possibilities of recovery and recycling of wastes?								
	Possible users of solid waste								
	Method of disposal of solid waste:								
Atmospheric Emissions (Flue gas characteristics	Sr No	Pollutant	Source emmision		Emmision Rate (Kg/hr)	Concentration in flue gas (g/m3)			
SPM, $SO_2$ , $NO_x$ , $CO$ ,	1	SPM	Boiler		Negligible	Negligible			

etc.)	2	SO <sub>2</sub>	Boiler	Negligible	Negligible
,	3	NO <sub>X</sub>	Boiler	Negligible	Negligible
	4	CO	Boiler		
	5	others			

3								
Stack emission Details: for each pollutant (SPM, SO <sub>2</sub> , NO <sub>x</sub> etc. should be specified	Plan Stack t no secti on & unit s		Height from ground level (M)	Internal diameter (top)(m)	Emission rate		Temp.of exhaust	
	Boil er (Non IBR)	1 st	30 m	0.30	Negligi	ble	120 0	leg C
Emission Standard	Pollus (SPM ,ect				limit	mit MPC (mg/)		onsent )
Ambient Air Quality Data	Pollutant		Permissibl e standard	Proposed concentration (in ug/m³)		Remarks		
	SPM RPM		100	16.5 77.29		Within Limit Within Limit Within Limit		
	NO <sub>X</sub> 80		NO <sub>X</sub> 80 20		Wi		thin Limit thin Limit	
Details of Fuel to be used:	Sr no	Fuel	Daily Co (TPD/KI Existing	nsumption LD) Proposed	Calori value( als /kg	kc	% ash	% Sulphur
	3		of fuel:	78 Lit / hr	10270	۵۰	Nil	0.3%
Energy	DG :	er sup xisting Proposets: (umber osed):	ply: power requi sed power re	rement: equirement: 2	2 KW		sed (	existing and

Green Belt Development	Green belt area (Sq. m.): 1534.93 Sq. m (Existing) : 1117.61 Sq. m.(Proposed)  Total Green Belt Area: 2652.54 Sq. m.  Number and species of trees to be planted :- Existing – 120 and proposed- 25							
Details of Pollution Control Systems	Sr n		Existing pollution control system		Propos	sed to be installed		
	1	Air	2 Nos	S Scrubber, S Dust	1 Nos Dust collector			
	2	Water	ETP		-	COLOR STATE OF THE		
	3	Noise			contro	ate measures for l of noise levels will be mented to maintain evels.		
	4	Solid waste			Sludge Ranjar	e sent CHWTDF ngaon		
Environmental	-							
Management plan Budgetary Allocation	Sr no			Recurring per annur lakh.		Capital Cost Rs.		
	1	1 Air Pollution Control		0.5		3.0		
	2	Water Pollut Control		18.	0	40.0		
	3	Noise Polluti Control	io <b>n</b>	-		-		
	4	Laboratory Facility for Monitoring		2.0	)	2.0		
	5	Hazardous V Cost	Vaste	1.5	5	2.0		
	6	Occupationa health	ıl	-		2.0		
	7	Green Belt		3.0		5.0		
	8	Others (Pl.Specify) Total		25.	U	54.0		
EIA Submitted(If yes then	Pe	eriod of data coll	lected:	Mar to May	12			
submit the salient features)		Details of the prin	narv da	ta collection	(i.e. loc	ation of the ject Site, Pimpri, Moshi,		
			Metero	ological Depa	artement	e. Source and year , Forest Department, ata.		
	Potential hazard and mitigation measures; No potential hazards Conclusion of the EIA study: The location of Emcure plant is at designated industrial zone of Govt. of Maharashtra. Since the establishment of Emcure, the environmental protection measures addressed efficiently. The environmental baseline data collected in							

winter season also convey that there is no increase in environmental pollution due to proposed activity. Hazardous waste generated will be disposed to Hazardous waste disposal site duly authorized by MPCB. The Emcure has full fledged fire and safety management which includes fire hydrant and other related systems. The occupational health plan will also be addressed properly. In view of all above points and having commitments towards protection of environment by the company it is concluded that the propose unit will not add any pollution load and no negative impact on the environment is predicted

- 3. The proposal has been considered by SEIAA in its 63<sup>rd</sup> & 67<sup>th</sup> meetings & decided to accord environmental clearance to the said project under the provisions of Environment Impact Assessment Notification, 2006 subject to implementation of the following terms and conditions:
  - (i) No additional land shall be used /acquired for any activity of the project without obtaining proper permission.
  - (ii) For controlling fugitive natural dust, regular sprinkling of water & wind shields at appropriate distances in vulnerable areas of the plant shall be ensured.
  - (iii) PP has to abide by the conditions stipulated by SEAC & SEIAA
  - (iv) Regular monitoring of the air quality, including SPM & SO2 levels both in work zone and ambient air shall be carried out in and around the power plant and records shall be maintained. The location of monitoring stations and frequency of monitoring shall be decided in consultation with Maharashtra Pollution Control Board (MPCB) & submit report accordingly to MPCB.
  - (v) Necessary arrangement shall be made to adequate safety and ventilation arrangement in furnace area.
  - (vi) Proper Housekeeping programmes shall be implemented.
  - (vii) In the event of the failure of any pollution control system adopted by the unit, the unit shall be immediately put out of operation and shall not be restarted until the desired efficiency has been achieve.
  - (viii) A stack of adequate height based on DG set capacity shall be provided for control and dispersion of pollutant from DG set.(If applicable)
  - (ix) A detailed scheme for rainwater harvesting shall be prepared and implemented to recharge ground water.
  - (x) Arrangement shall be made that effluent and storm water does not get mixed.

- (xi) Periodic monitoring of ground water shall be undertaken and results analyzed to ascertain any change in the quality of water. Results shall be regularly submitted to the Maharashtra Pollution Control Board.
- (xii) Leq of Noise level shall be maintained as per standards. For people working in the high noise area, requisite personal protective equipment like earplugs etc. shall be provided.
- (xiii) The overall noise levels in and around the plant are shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures, etc. on all sources of noise generation. The ambient noise levels shall confirm to the standards prescribed under Environment (Protection) Act, 1986 Rules, 1989.
- (xiv) Green belt shall be developed & maintained around the plant periphery. Green Belt Development shall be carried out considering CPCB guidelines including selection of plant species and in consultation with the local DFO/ Agriculture Dept.
- (xv) Adequate safety measures shall be provided to limit the risk zone within the plant boundary, in case of an accident. Leak detection devices shall also be installed at strategic places for early detection and warning.
- (xvi) Occupational health surveillance of the workers shall be done on a regular basis and record maintained as per Factories Act.
- (xvii) The company shall make the arrangement for protection of possible fire hazards during manufacturing process in material handling.
- (xviii) The project authorities must strictly comply with the rules and regulations with regard to handling and disposal of hazardous wastes in accordance with the Hazardous Waste (Management and Handling) Rules, 2003 (amended). Authorization from the MPCB shall be obtained for collections/treatment/storage/disposal of hazardous wastes.
- (xix) The company shall undertake following Waste Minimization Measures:
  - Metering of quantities of active ingredients to minimize waste.
  - Reuse of by- products from the process as raw materials or as raw material substitutes in other process.
  - Maximizing Recoveries.
  - Use of automated material transfer system to minimize spillage.
- (xx) Regular mock drills for the on-site emergency management plan shall be carried out. Implementation of changes / improvements required, if any, in the on-site management plan shall be ensured.
- (xxi) A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards.
- (xxii) Transportation of ash will be through closed containers and all measures should be taken to prevent spilling of the ash.

- (xxiii) Separate silos will be provided for collecting and storing bottom ash and fly ash.
- (xxiv) Separate funds shall be allocated for implementation of environmental protection measures/EMP along with item-wise breaks-up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should reported to the MPCB & this department.
- (xxv) The project management shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the marathi language of the local concerned within seven days of issue of this letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the Maharashtra Pollution Control Board and may also be seen at Website at <a href="http://ec.maharashtra.gov.in">http://ec.maharashtra.gov.in</a>
- (xxvi) Project management should submit half yearly compliance reports in respect of the stipulated prior environment clearance terms and conditions in hard & soft copies to the MPCB & this department, on 1st June & 1st December of each calendar year.
- (xxvii) A copy of the clearance letter shall be sent by proponent to the concerned Municipal Corporation and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.
- (xxviii)The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; SPM, RSPM. SO<sub>2</sub>, NOx (ambient levels as well as stack emissions) or critical sectoral parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain.
- (xxix) Six monthly monitoring reports should be submitted to the Regional office MoEF, Bhopal with copy to this department and MPCB.
- (xxx) A complete set of all the documents submitted to Department should be forwarded to the Local authority and MPCB.
- (xxxi) The environmental clearance is being issued without prejudice to the court case pending in the court of law and it does not mean that project proponent has not violated any environmental laws in the past and whatever decision of the Hon'ble court will be binding on the project proponent. Hence this clearance does not give immunity to the project proponent in the case filed against him.
- 4. The environmental clearance is being issued without prejudice to the action initiated under EP Act or any court case pending in the court of law and it does not mean that project proponent has not violated any environmental laws in the past and whatever decision under EP Act or of the Hon'ble court will be binding on the project proponent. Hence this clearance does not give immunity to the project proponent in the case filed against him, if any or action initiated under EP Act.

- 5. The Environment department reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of the department or for that matter, for any other administrative reason.
- 6. **Validity of Environment Clearance**: The environmental clearance accorded shall be valid for a period of 5 years to start of production operations.
- 7. In case of any deviation or alteration in the project proposed from those submitted to this department for clearance, a fresh reference should be made to the department to assess the adequacy of the condition(s) imposed and to incorporate additional environmental protection measures required, if any.
- 8. The above stipulations would be enforced among others under the Water (Prevention and Control of Pollution) Act, 1974, the Air (Prevention and Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986 and rules there under, Hazardous Wastes (Management and Handling) Rules, 1989 and its amendments, the public Liability Insurance Act, 1991 and its amendments.
- 9. Any appeal against this environmental clearance shall lie with the National Green Tribunal, Van Vigyan Bhawan, Sec- 5, R.K. Puram, New Dehli 110 022, if preferred, within 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010

(R.A. Rajeev)

Principal Secretary,

Environment department &

MS, SEIAA

## Copy to:

- 1. Shri. R. C. Joshi, IAS (Retd.), Chairman, SEIAA, Flat No. 26, Belvedere, Bhulabhai desai road, Breach candy, Mumbai- 400026.
- 2. Member Secretary, Maharashtra Pollution Control Board, with request to display a copy of the clearance.
- 3. The CCF, Regional Office, Ministry of Environment and Forest (Regional Office, Western Region, Kendriya Paryavaran Bhavan, Link Road No- 3, E-5, Ravi-Shankar Nagar, Bhopal- 462 016). (MP).
- 4. Regional Office, MPCB, Pune.
- 5. MD, MIDC, Pune.
- **6.** Collector, Pune
- 7. IA- Division, Monitoring Cell, MoEF, Paryavaran Bhavan, CGO Complex, Lodhi Road, New Delhi-110003.

- 8. Director (TC-1), Dy. Secretary (TC-2), Scientist-1, Environment department.
- 9. Select file (TC-3).

(EC Uploaded on 171512014)



## **Annexure X**

## FOR ENVIRONMENTAL MANAGEMENT WITH ITEM AND YEAR WISE BREAK UP

Sr. No.	Details	2015 - 2016 (Lakh)	2016- 2017 (Lakh)	2017- 2018 (Lakh)	2018- 2019 (Lakh)	2019- 2020 (Lakh)	2020- 2021 (Lakh)	2021- 2022 (Lakh)	2022- 2023 (Lakh)	2023- 2024 (Lakh)
1	Air Pollution Control Facilites	15	30	15	15	10	45	10	12	10
2	Green Belt	3.4	3.6	3.8	3.9	3.2	3.0	3.0	3.0	3.0
3	Laboratory Facility for Monitoring like, Ambient air monitoring, Stack monitoring, Treated and untreated effluent analysis.	2.5	2.5	2.8	2.9	2.5	2.5	2.5	3.0	3.0
4	ETP	9.5	10	11	11.5	12.5	12.5	12.5	13.0	13.0
5	Hazardous Waste	3.5	3.5	4.0	4.5	4.0	4.0	4.0	5.0	4.0
	Total	34.4	49.6	36.6	37.8	32.2	67.0	32.0	36.0	33.0